

Weekly Executive Summary of December 09, 2016

Delaware Area Career Center: South Campus Consolidation of Facilities

Completed Activities

- Trenching for gas line installation
- Relocation of fiber optic service for the building
- Delivery of new switchgear
- Installation of water line to the burn building area

Ongoing Activities

- Installation of water line, gas, and storm sewers along the north portion of the site
- Relocation of fiber optic service and power for cell tower
- Placement of remaining stone for the building pad
- Removal of tanks along the north end of the existing building

Upcoming Activities

- Placement of stone for the north parking lot
- Start of building concrete and masonry foundations
- Installation of new switchgear and domestic water line tie-in
- Power switchover scheduled to take place over Winter break.
- Next scheduled OAC Meeting: 12/15/16
- Design Release No. 3 (Building) to be received on 12/21/16

Construction Milestones

- Start of building foundations by 12/15/16
- Power shutoff and transfer to new Switchgear by 1/16/16



Picture 1: Switchgear delivered to the site



Picture 2: Progress on installation of gas line



Picture 3: Exploration of storage tanks on north end