

Weekly Executive Summary of December 23, 2016

Delaware Area Career Center: South Campus Consolidation of Facilities

Completed Activities

- Installation of storm sewers along the north portion of the site
- Relocation of fiber optic service and power for cell tower
- Installation of transformer
- Removal of tanks along the north end of the existing building
- Design Release No. 3 (Building) received on 12/22/16

Ongoing Activities

- Installation of water line and gas along the north portion of the site
- Pulling of low voltage wiring in existing building
- Installing of secondary feeders to new switchgear
- Installation of sanitary lines in existing parking lot

Upcoming Activities

- Start of building concrete and masonry foundations **pending receipt of permit**
- Installation of new switchgear and domestic water line tie-in
- Inspection of switchgear by AEP
- Power switchover scheduled to take place by 1/16/17
- Next scheduled OAC Meeting: 1/19/17

Construction Milestones

- Start of building foundations by 1/3/17 **pending receipt of permit**
- Power shutoff and transfer to new switchgear by 1/16/17
- Bid opening for Design Release No. 3 scheduled for 1/24/17



Picture 1: Progress on gas line installation



Picture 2: Transformer installed by AEP



Picture 3: Storage tanks to be disposed