

St. Luke's Episcopal Church Lobby and Restroom Renovations

Progress Report

5.10.18



Two-Week Look Ahead

Week of 5.7.18

- Begin Stair #1, #3, and #2 tread replacement
- Hang and patch drywall 1st floor Lobby and Restrooms
- Hang and patch drywall 2nd floor Lobby and Restrooms
- Begin installing porcelain tile 1st and 2nd floor Restrooms

Week of 5.14.18

- Grout slate tile repairs at Courtyard
- Continue Stair tread replacements at stairs #1 and #2
- Remove dust partitions
- Prime paint drywall 1st floor Lobby and Restrooms
- Install light fixture trims 1st and 2nd Floor Lobby
- Install new 4x4 Ceiling tile 2nd floor Lobby
- Field Measure for stone counter tops
- Install OF millwork
-

Job Photos



1st Floor Reception Desk



1st Floor Family Restroom



1st Floor Women's Restroom



2nd Floor Lobby



2nd Floor Women's Restroom



2nd Men's Restroom



2nd Floor Tilson Room



2nd Floor Founder's Room

