

WEEKLY SUMMARY

March 15, 2019



Picture 1: X-Ray Equipment in the Dental Exam Area

DELAWARE AREA CAREER CENTER: SOUTH CAMPUS CONSOLIDATION OF FACILITIES

Construction Activities

Completed

- **Obtained Partial Occupancy in Areas F, H, and G**
- Installation of X-Ray Equipment in the Dental Exam Area
- Installation of Fume Hood in the Chemistry Lab/Science Prep Room
- Final Coat of Paint in Fire Service Tech, EMT, and The Forum
- Installation of Doors and Completion of Restrooms in the East Admin area
- Installation of Cove Base in the Academic Learning Commons and the East Admin Area
- Metal Framing Inspection of the Burn Building

Ongoing

- Installation of New Dental Equipment in the Dental Exam Area
- Relocation of Dental Equipment from Existing Lab to New Lab
- Installation of Smoke Machine and Insulation in the Burn Building

Upcoming


- Relocation of Furniture from North Campus
- Installation of Welding Booths in the Welding Lab

Technology Update


- Area F: 70% of Devices Tested
- Area G: 66% of Devices Tested
- Area H: 82% of Devices Tested
- Area J: 94% of Devices Terminated

Requests for Information

- RFI's to Date: 398
- Open RFI's: 2
- Urgent: 0



Picture 2: Fume Hood in the Chemistry Lab/Science Prep Area



Picture 3: Progress in Adult Education Reception Area

WEEKLY SUMMARY

March 15, 2019



Picture 4: Completed Restrooms in Area G



Picture 5: Final Coat of Paint in Fire Service Tech



Picture 6: Smoke Machine and Interior Progress of the Burn Building