



Memorandum

Memorandum No: 25-023

Date: March 14, 2025

To: Honorable Mayor, Vice Mayor, and Commissioners

From: Susan Grant, Acting City Manager *Susan Grant*

Re: **March 2025 Parks Bond Program Status (Monthly Update #2)**

Earlier this year, City staff committed to providing the City Commission with monthly updates on the status of the Parks Bond Projects. The monthly report captures a point in time status at the beginning of each month and is distributed to the City Commission around the 15th of each month. The March 2025 update is attached for your review.

A few highlights this month include:

Lockhart Park:

The DRC package was approved and AECOM plans to deliver the construction documents by mid-April. The solicitation release is scheduled for May.

Holiday Park:

The phase two solicitation was issued on March 13, 2025.

Bass Park:

The City Commission approved the construction agreement on March 4, 2025.

Mills Pond Park:

The construction agreement for the restroom building is on the March 18th agenda for City Commission consideration.

Hardy Park:

Construction started in March 2025 and all elements, except the artificial turf field, should be completed by the end of summer 2025.

Please contact Ben Rogers, Acting Assistant City Manager, at 954-828-3781 or Brogers@fortlauderdale.gov with any questions or concerns.

Attachment: March 2025 Report

c: Anthony G. Fajardo, Assistant City Manager
Laura Reece, Acting Assistant City Manager
Ben Rogers, Acting Assistant City Manager
Christopher Cooper, Acting Assistant City Manager
D'Wayne M. Spence, Acting City Attorney
David R. Soloman, City Clerk
Patrick Reilly, City Auditor
Department Directors
CMO Managers

Fort Lauderdale Parks Bond - Status Report - 3/11/2025				
DISTRICT 1				
1 Bayview Park				
Task Orders(s)	6 & 18			
Overall Status	Construction/ Closeout			
DRC Flag	N			
Key Milestones				
Project Initiation	9/10/2021			
Bidding Initiated	6/21/2022			
Project Awarded	9/1/2023			
NTP for Construction Issued	12/1/2023			
DRC / Permit Log				
	Date Submitted	Permit Status	Date Comments Received	Date Completed
Building Permit	4/5/2023	Completed		8/8/2024
Broward County Surface Water License	2/19/2024	Completed		7/19/2024
Action Items				
	Responsibility	Date Completed		
Final sign off from Broward County Surface Water	Contractor/AECOM	In Process		
Final walk-through	City of Fort Lauderdale	Pending		
Closeout documents	Sagaris	In Process		
Notes				
Construction was substantially completed in February 2025. Punchlist items and closeout of permits are currently being addressed.				
2 Beach Community Center				
Task Orders(s)	35			
Overall Status	Planning			
DRC Flag	Y			
Key Milestones				
Project Initiation	6/18/2024			
Public Meeting #1	4/17/2024			
Site Visit / Feasibility Assessment	8/31/2024			
Action Items				
	Responsibility	Date Completed		
Public Meeting #2 Scheduling	City of Fort Lauderdale	Pending		
Notes				
3 Coral Ridge Park				
Task Orders(s)	N/A			
Overall Status	Pending Phase 3 & 4			
DRC Flag				
Key Milestones				
Action Items				
	Responsibility	Date Completed		
Notes				
Pending planning and improvement implementation.				

4 Dottie Mancini Park				
Task Orders(s)	8			
Overall Status	Design			
DRC Flag	N			
Key Milestones				
Project Initiation	11/30/2021			
Bid Documents Completed - Project Placed on Hold	9/1/2022			
Project Re-Initiated / Design & Cost Updates	11/12/2024			
DRC / Permit Log				
	Date Submitted	Permit Status	Date Comments Received	Date Completed
Building Permit		Pending Design Updates		
Broward County Surface Water License		Pending Design Updates		
Action Items				
	Responsibility	Date Completed		
Updated Vendor Estimate for Playground	AECOM	1/6/2025		
Updated Cost Estimates for Remaining Park	AECOM	2/6/2023		
Prioritization for Piggyback/JOC (Job Order Contracting)	AECOM/City of Fort Lauderdale	Pending		
Notes				
Project is intended to utilize piggy-back contract for playground work, and JOC (Job Order Contracting) for remaining items that fit within budget. Cost estimate has been updated with Vendor quote and updated quantities. Project will be subject to new requirements from Broward County. Prioritization discussion needed to determine extent of redesign for procurement.				
5 Earl Lifshey Ocean Park				
Task Orders(s)	N/A			
Overall Status	Design			
DRC Flag	N			
Key Milestones				
Vendor engaged by City	1/31/2025			
Kick off meeting with Contractor through JOC (Job Order Contracting)	2/4/2025			
Action Items				
	Responsibility	Date Completed		
Finalize Proposals	Contractor	In Process - Targeted to be completed by: 3/14/2025		
Notes				
6 Floranada Park				
Task Orders(s)	N/A			
Overall Status	Partially Complete*		* Lighting improvements completed by the City. Additional improvements pending additional planning and cost evaluation	
DRC Flag	N			
Key Milestones				
Lighting Improvements Completed by City	2022			
Initial Site Visit for Scoping with Vendor	6/25/2024			
Playground Design Finalized	Dec-24			
Action Items				
	Responsibility	Date Completed		
Issuance of PO to vendor for playground purchase and installation.	City of Fort Lauderdale	Pending Procurement Approval of Piggyback Purchase		
Complete land survey	City of Fort Lauderdale	In Process		
Notes				

7 George English Park			
Task Orders(s)	N/A		
Overall Status	Partially Complete*	* Lighting improvements completed by the City. Additional improvements pending project approval and funding.	
DRC Flag	N		
Key Milestones			
Lighting Improvements Completed by City	2024		
Action Items			
Obtain recommendation to approve project from PRAB, and hold public hearing to adopt resolution to approve recommendation.	Responsibility City of Fort Lauderdale	Date Completed Pending	
Notes			
8 Greenfield Park			
Task Orders(s)	N/A		
Overall Status	Design		
DRC Flag	N		
Key Milestones			
Site Visit for Scoping	1/23/2024		
Action Items			
Finalize scope with Vendors	Responsibility City of Fort Lauderdale	Date Completed Pending	
Notes			
Project is part of a group of small projects intended to be complete using a Job Order Contract.			
9 Imperial Point Entranceway			
Task Orders(s)	N/A		
Overall Status	Construction		
DRC Flag	N		
Key Milestones			
Furnishings Purchased by City	1/22/2025		
Neighborhood Engagement	Complete		
Landscaping PO Issued	3/12/2025		
Action Items			
Install new landscaping	Responsibility contractor	Date Completed In process	
Notes			
10 Jack and Harriet Kaye Park			
Task Orders(s)	N/A		
Overall Status	Design		
DRC Flag	N		
Key Milestones			
Vendor engaged by City	1/31/2025		
Kick off meeting with Contractor through JOC (Job Order Contracting)	2/4/2025		
Action Items			
Finalize Proposals	Responsibility Contractor	Date Completed In Process - Targeted to be completed by: 3/14/2025	
Notes			

11 Lake Estates Linear Park				
Task Orders(s)	N/A			
Overall Status	Design			
DRC Flag	N			
Key Milestones				
Neighborhood Engagement	In process			
Action Items				
Finalize Design for improvements Based on Neighborhood Feedback	Responsibility	City of Fort Lauderdale	Date Completed	In Process
Notes				
12 Ludertrail				
Task Orders(s)	N/A			
Overall Status	Pending Phase 3 & 4			
DRC Flag				
Key Milestones				
Action Items				
	Responsibility		Date Completed	
Notes				
Pending planning and improvement implementation.				
13 Lockhart Community Park				
Task Orders(s)	3 & 11			
Overall Status	Design/DRC Approval			
DRC Flag	Y			
Key Milestones				
Project Initiation (Planning)	11/30/2021			
Phase 1 ESA	9/20/2023			
Phase 2 ESA	4/18/2024			
Property Rezoning	5/7/2024			
100% CDs	11/1/2024			
Permitting	See Permit Log			
DRC / Permit Log				
	Date Submitted	Permit Status	Date Comments Received	Date Completed
FAA	8/2/2024	Completed	8/21/2024	9/2/2024
DRC	-	Completed	-	3/11/2024
DRC Submission #1	3/4/2024	-	3/26/2024	
DRC Submission #2	11/7/2024	-	1/15/2024	
DRC Submission #3	2/24/2024	-	3/3/2024	
Building Permit		Pending Design Updates		
Broward County Surface Water License		Pending Design Updates		
Action Items				
Bid Documents to City	Responsibility	AECOM	Date Completed	Scheduled for 4/18
Notes				
Revisions to plans per DRC comments are underway. DRC approval received from Building, Transportation, Utilities, Airport and Police. Comments are being addressed from Landscape, Flood, Engineering, Planning and Solid Waste. DRC approval received on 3/11/2024. Proceeding to bid documents.				
14 Palm Aire Park				
Task Orders(s)	N/A			
Overall Status	Pending Phase 3 & 4			
DRC Flag				
Key Milestones				
Action Items				
	Responsibility		Date Completed	
Notes				
Pending planning and improvement implementation.				

15 Palm Aire Village Park				
Task Orders(s)	N/A			
Overall Status	Purchasing			
DRC Flag	N			
Key Milestones				
Playground Design Finalized	Dec-24			
Action Items				
Issuance of PO to vendor for playground purchase and installation.	City of Fort Lauderdale	Pending Procurement Approval of Piggyback Purchase		
Complete land survey	City of Fort Lauderdale	In Process		
Notes				
16 Sunrise Middle School				
Task Orders(s)	27 & 29			
Overall Status	Permitting			
DRC Flag	N			
Key Milestones				
100% Design Plans Completed	10/1/2024			
Bid Documents Submitted	11/26/2024			
Permitting Set Provided t School Board of Broward County	2/5/2025			
Stakeholder Meeting	2/13/2025			
DRC / Permit Log				
Broward County School Board		Pending Additional Comments or Approval		
Submission #1	2/5/2025	-	2/14/2025	
Submission #2	3/6/2025	-		
Broward County Surface Water License		Pending Modification		
Submission #1	2/3/2025	-	2/14/2025	
Submission #2	2/21/2025	-		
Submission #3 (Modification)	Review meeting scheduled for 3/4/2025	-		
Action Items				
Finalize JOC	City of Fort Lauderdale			
Notes				
Bid documents were provided to the City on 11/26/2024. Recent communication with the City would indicate that items included in the base bid will be completed using a JOC. Permitting was initiated with Broward County 12/12/2024. Embossed seal was required on hard copies of plans. Plans were submitted on 1/27/2024. School Board notified AECOM that specs were also required (this was not previously shared). Specs were delivered on 2/4/2024. Official submission was completed on 2/5/2025. A stakeholder meeting to provide updates on the project was held on 2/13/2025. Comments were received from School Board on 2/14/2025. Documents were resubmitted to School Board on 3/6/2025.				
17 Twin Lakes North Park				
Task Orders(s)	N/A			
Overall Status	Partially Complete			
DRC Flag	N			
Key Milestones				
Lighting Improvements are Complete	1/1/2025			
PO Issued to Playground Vendor	1/1/2025			
Land Survey completed	3/6/2025			
Permitting for playground installation initiated	3/7/2025			
Action Items				
Provide Target Construction Schedule for Playground Installation	Vendor	In Process		
Obtain Building Permits	Contractor	In Process		
Notes				
Playground Installation is scheduled to begin in Spring 2025.				

18	Warbler Wetlands			
	Task Orders(s)	N/A		
	Overall Status	Planning		
	DRC Flag			
	Key Milestones			
	Action Items	Responsibility	Date Completed	
	Notes			
	Project will be included with Phase 2 task orders currently under review			

Fort Lauderdale Parks Bond - Status Report - 3/11/2025				
DISTRICT 2				
1 Annie Beck Park				
Task Orders(s)	8			
Overall Status	Pre-Construction			
DRC Flag	N			
Key Milestones				
Project Initiation	10/30/2021			
100% Construction Package - Project Placed on Hold	9/8/2022			
Bid Documents	12/12/2023			
Project Awarded	11/1/2024			
Construction Drawings to Contractor	1/14/2025			
Construction Agreement - Soft NTP	1/28/2025			
Permitting	See Permit Log			
CEI TO submitted to City for Execution	3/3/2025			
DRC / Permit Log				
	Date Submitted	Permit Status	Date Comments Received	Date Completed
Building Permit	1/21/2025	Pending Contractor	2/27/2025	
Broward County Environmental Resource License		Pending License Issue		
Submission #1	1/22/2024	-	4/4/2024	
Submission #2	1/17/2025	-	2/27/2025 (Approval)	
Action Items				
	Responsibility	Date Completed		
Address building permit comments	Contractor	Pending		
CEI TO Revision	AECOM	Pending		
Notes				
Project was placed on hold after CD submittal due to budget concerns. Bid documents were completed in December of 2023, with permitting for final design beginning in January 2024. Project received one bidder, and negotiations were held from June 2024 to August 2024, and design was value engineered to reduce impacts and cost. Project was again placed on hold. AECOM received notification in November of 2024 that the project would be awarded with additional funding. AECOM then proceeded with responses to permitting RAIs and updated drawings for the selected contractor. Approval was received from Broward County for the Environmental Resource License on 2/27/2025. Broward to issue license pending fee payment (completed). Building permit comments were received on 2/27/2025. Comments to be addressed by contractor.				
2 Aquatic Complex				
Task Orders(s)	N/A			
Overall Status	Completed			
DRC Flag	N			
Key Milestones				
Improvements are Complete.	12/30/2022			

3 Cooley's Landing				
Task Orders(s)	14			
Overall Status	Design			
DRC Flag	N			
Historic Preservation Board Flag	Y			
Key Milestones				
Project Initiation (Planning)	7/23/2024			
Design Development	2/26/2025			
DRC / Permit Log	Date Submitted	Permit Status	Date Comments Received	Date Completed
US Army Corps of Engineers		Pending funding discussion		
Building Permit		Pending submission once design phase is completed		
Broward County Surface Water License		Pending submission once design phase is completed		
Action Items	Responsibility	Date Completed		
Design Development Submission	AECOM	Ongoing		
Grant Information (Submission deadlines and requirements, timelines, etc.)	City of Fort Lauderdale	Pending		
Exploration for additional funding sources	City of Fort Lauderdale	Pending		
Notes				
Initial site visit was completed 8/12/2024 followed by cost validation exercises submitted to the City in September 2024 that determined the project would be overbudget. City provided directive to change bidding methodology for the park and requested a change order be prepared to issue a Design Criteria Package in lieu of the traditional design-bid-build process. City provided final directive in November 2024 to revert to the original scope of work detailed in the initial task order. Design development restarted and currently following agreed-upon schedule. Design development drawings and cost estimate submitted 2/26/2025.				
4 Cortez Passive Triangle Park				
Task Orders(s)	N/A			
Overall Status	Pending Phase 3 & 4			
DRC Flag				
Key Milestones				
Action Items	Responsibility	Date Completed		
Notes				
Pending planning and improvement implementation.				
5 Fort Lauderdale Beach Park				
Task Orders(s)	23			
Overall Status	Planning			
DRC Flag	N			
Key Milestones				
Permitting Investigation/Feasibility Assessment	1/16/2025			
Action Items	Responsibility	Date Completed		
Task Order Development	AECOM	Pending		
Notes				
Initial investigation for feasibility of improvements. Task Order development is underway.				

6	Holiday Park			
Task Orders(s)	5, 13, & 42			
Overall Status	Design/ Construction			
DRC Flag	Y			
Key Milestones				
Project Initiation (Planning)	3/4/2021			
Bid Documents for Full Project	6/21/2024			
Direction to Split Bid Packages	7/30/2024			
DRC Approval	9/24/2024			
JETC Bid Document Submittal	8/21/2024			
Phase 2 Bid Document Submittal	11/26/2024			
JETC Bids Received	10/22/2024			
JETC Moved Towards Award	11/18/2024			
JETC Award Approved	12/3/2024			
JETC Pre-construction Initiated	12/17/2024			
JETC Construction NTP	Pending City Issuance after Approval of Early Start Permit			
CEI TO Executed	3/10/2025			
JETC Building Renovation Discussion	2/25/2025			
JETC Building Analysis	3/5/2025			
DRC / Permit Log				
Building Permit (JETC)	Date Submitted	Permit Status	Date Comments Received	Date Completed
Building Permit (JETC)	9/16/2024	Contractor Ongoing	11/25/2024	
Building Permit (Remaining Park excluding Restroom and Splash pad)	2/26/2025	Pending Comments		
Broward County Surface Water License	-	Pending Approval as of March 13, 2025		
Submission #1	11/20/2024	-	12/11/2024	
Submission #2	12/31/2024	-	1/22/2025	
Submission #3	1/28/2025	-	2/24/2025	
Submission #3	2/25/2025	-		
Action Items				
RFIs/Submittals	Responsibility	Date Completed		
RFIs/Submittals	AECOM	Ongoing		
Surface Water Permit	AECOM	Pending		
Solicitation for Phase 2	City of Fort Lauderdale	Pending		
Issue PO for CEI TO	City of Fort Lauderdale	Pending		
Notes				
Design for the full park was initiated in June of 2023. As the project has progressed, the scope of the JETC has expanded. After coordination with the Panthers and exploration of different alternatives, pickleball was moved to a later phase. Bid documents for the full park (including JETC) were provided on 6/21/2024. AECOM was then directed to split this work to include a package for the JETC and a package for the remainder of the park (excluding pickleball). The JETC bid package was submitted on 8/21/2024. Bids were received on 10/22/2024. The City indicated that these bids may be rejected due to compliance issues. AECOM was then notified of intent to award on 11/18/2024. The JETC project was awarded to Shiff Construction on 12/3/2024. Due to budget concerns after the JETC bids, the remaining park package was modified to move the splash pad and restroom until a later phase. The remaining park bid package was submitted on 12/3/2024. AECOM continues to work with Shiff and the City on permitting, RFIs and Submittals for the JETC project. Shiff received approval for an Early Start Permit on 2/4/2025. JETC building renovation discussions initiated on 2/25/2025. AECOM conducted feasibility analysis of building renovation on 3/5/2025.				
7	Laudertrail			
Task Orders(s)	N/A			
Overall Status	Pending Phase 3 & 4			
DRC Flag				
Key Milestones				
Action Items				
RFIs/Submittals	Responsibility	Date Completed		
Notes				
Pending planning and improvement implementation.				

8 Loggerhead Park			
Task Orders(s)	N/A		
Overall Status	Pending Phase 3 & 4		
DRC Flag			
Key Milestones			
Action Items	Responsibility	Date Completed	
Notes			
Pending planning and improvement implementation.			
9 Lu Deaner Park			
Task Orders(s)	N/A		
Overall Status	Design		
DRC Flag	N		
Key Milestones			
Vendor engaged by City	1/31/2025		
Kick off meeting with Contractor through JOC (Job Order Contracting)	2/4/2025		
Action Items	Responsibility	Date Completed	
Finalize Proposals	Contractor	In Process - Targeted to be completed by: 3/14/2025	
Notes			
10 Major William Lauderdale Park			
Task Orders(s)	N/A		
Overall Status	Pending Phase 3 & 4		
DRC Flag			
Key Milestones			
Action Items	Responsibility	Date Completed	
Notes			
Pending planning and improvement implementation.			
11 Merle Fogg Park / Idlewyld Park			
Task Orders(s)	N/A		
Overall Status	Pending Phase 3 & 4		
DRC Flag			
Key Milestones			
Action Items	Responsibility	Date Completed	
Notes			
Pending planning and improvement implementation.			
12 Middle River Terrace			
Task Orders(s)	N/A		
Overall Status	Pending Phase 3 & 4		
DRC Flag			
Key Milestones			
Action Items	Responsibility	Date Completed	
Notes			
Pending planning and improvement implementation.			

13 Peter Feldman Park			
Task Orders(s)	N/A		
Overall Status	Purchasing		
DRC Flag	N		
Key Milestones			
Initial Site Visit for Scoping with Vendor	6/25/2024		
Playground Design Finalized	Dec-24		
Action Items			
Issuance of PO to vendor for playground purchase and installation.	City of Fort Lauderdale	Pending Procurement Approval of Piggyback Purchase	
Complete land survey	City of Fort Lauderdale	In Process	
Notes			
14 Riverwalk Linear Park			
Task Orders(s)	N/A		
Overall Status	Pending Phase 3 & 4		
DRC Flag			
Key Milestones			
Action Items			
Notes			
Pending planning and improvement implementation.			
15 Sailboat Bend Preserve Park			
Task Orders(s)	N/A		
Overall Status	Complete		
DRC Flag	N		
Key Milestones			
Improvements are Complete.	2024		
16 Sistrunk Park			
Task Orders(s)	N/A		
Overall Status	Design		
DRC Flag	N		
Key Milestones			
Survey Completed	12/21/2023		
Site Visit for Scoping	1/23/2024		
Action Items			
Finalize scope and pricing with Vendors	City of Fort Lauderdale	Coordination is Ongoing	
Notes			
Project is part of a group of small projects intended to be complete using a JOC.			
17 South Middle River Park			
Task Orders(s)	N/A		
Overall Status	Design		
DRC Flag	N		
Key Milestones			
Vendor engaged by City	1/31/2025		
Kick off meeting with Contractor through JOC	2/4/2025		
Action Items			
Finalize Proposals	Contractor	In Process - Targeted to be completed by: 3/14/2025	
Notes			

18 Thurgood Marshall Elementary			
Task Orders(s)	27		
Overall Status	Partially Complete*	* Court Renovations completed by the City. Additional improvements pending approval by the School Board.	
DRC Flag	N		
Key Milestones			
Court Renovations	5/1/2024		
Program Plans and Cost Validation	8/21/2023		
Action Items			
Obtain School Board Approval for Remainder of Improvements	City of Fort Lauderdale	Coordination is Ongoing	
Notes			
Pending direction on improvements.			
19 Townsend Park			
Task Orders(s)	N/A		
Overall Status	Pending Phase 3 & 4		
DRC Flag			
Key Milestones			
Action Items			
Notes			
Pending planning and improvement implementation.			
20 Victoria Park			
Task Orders(s)	N/A		
Overall Status	Design		
DRC Flag	N		
Key Milestones			
Vendor engaged by City	10/29/2024		
Site Visit for Scoping with Vendor	11/4/2024		
Site Survey Completed	3/11/2025		
Action Items			
Finalize Conceptual Playground Design	Playground Vendor	Target Completion by end of March 2025	
Notes			
21 Virginia S. Young Elementary School			
Task Orders(s)	27		
Overall Status	Planning		
DRC Flag	N		
Key Milestones			
Program Plans and Cost Validation	8/21/2023		
Action Items			
Obtain School Board Approval for Remainder of Improvements	City of Fort Lauderdale	Coordination is Ongoing	
Notes			
Pending direction on improvements.			

22	Vista Park			
	Task Orders(s)	N/A		
	Overall Status	Pending Phase 3 & 4		
	DRC Flag			
	Key Milestones			
	Action Items	Responsibility	Date Completed	
	Notes			
	Pending planning and improvement implementation.			
23	Warfield Park			
	Task Orders(s)	8		
	Overall Status	Construction		
	DRC Flag	N		
	Key Milestones			
	Project Initiation	11/30/2021		
	Bidding Initiated	1/16/2023		
	Project Awarded	8/1/2024		
	NTP for Construction Issued	1/29/2025		
	ASI #5	3/4/2025		
	DRC / Permit Log	Date Submitted	Permit Status	Date Comments Received
	Building Permit	4/5/2023	Pending Contractor	
	Broward County Surface Water License	03/09/2023	Completed	9/25/2024
	Action Items	Responsibility	Date Completed	
	RFI/Submittals Responses - ASI #5	AECOM	Completed	3/4/2025
	Notes			
	Submittal review began mid January 2025. Contractor in process of addressing owner/contractor coordinated comments for the building department. AECOM addressed RFIs with ASI #5 on 3/4/2025.			
24	Willingham Park			
	Task Orders(s)	N/A		
	Overall Status	Pending Phase 3 & 4		
	DRC Flag			
	Key Milestones			
	Action Items	Responsibility	Date Completed	
	Notes			
	Pending planning and improvement implementation.			

Fort Lauderdale Parks Bond - Status Report - 3/11/2025				
DISTRICT 3				
1 Bass Park				
Task Order(s)	7			
Overall Status	Award of Contract			
DRC Flag	Y			
Key Milestones				
Project Initiation (Planning)	9/13/2021			
Construction Documents	5/22/2023			
City Coordination Period (DRC comment approval assistance)	5/23/2023-11/3/2023			
Bid Documents and Bidding Assistance Initiated	4/25/2024			
DRC Approval	8/9/2024			
Pre- Bid Conference	11/20/2024			
Commission approval	3/4/2025			
Target contract execution	3/31/2025			
DRC / Permit Log				
	Date Submitted	Permit Status	Date Comments Received	Date Completed
Building Permit	12/22/2023	Ongoing		
Broward County Surface Water License	07/26/2023	Ongoing		
Action Items				
	Responsibility	Date Completed		
Commission Approval	City of Fort Lauderdale	3/4/2025		
Provide Final Documents and Executed Contract for City Approval. Target contract execution 3/31/25	Contractor	In Process		
CEI Task Order Redevelopment	AECOM	Ongoing		
Notes				
Bids received on January 6, 2025 and showed to be overbudget. After evaluation of bids, AECOM and City agreed that no deductions could be made so the recommendation was made to award the bid to the lowest bidder, requiring commission approval- potentially in March or April 2025. City of Fort Lauderdale is looking to award the full scope of work including the alternates. Building Department permitting technical revisions addressed with owner/contractor comments pending.				
2 Benenson Park				
Task Order(s)	N/A			
Overall Status	Partially Complete*	* Basketball court renovations completed by the City. Additional improvements pending additional planning and cost evaluation.		
DRC Flag	N			
Key Milestones				
Survey Completed	10/19/2023			
Basketball Court Renovations Completed	Jan-25			
Action Items				
	Responsibility	Date Completed		
Prioritization of the Remainder of the Scope of Improvements	City of Fort Lauderdale	In Process		
Notes				
3 Chateau Park				
Task Order(s)	N/A			
Overall Status	Pending Phase 3 & 4			
DRC Flag				
Key Milestones				
Action Items				
	Responsibility	Date Completed		
Seek approval from Parks Recreation and Beaches Advisory Board to swap scope and budget with Lauderdale Manors Entranceway Project	City of Fort Lauderdale	In Process - Targeting meeting scheduled for 3/26/25		
Notes				
Pending planning and improvement implementation.				

4 Dillard High School				
Task Orders(s)	27			
Overall Status	Completed			
DRC Flag	N			
Key Milestones				
Improvements are Complete.	2024			
5 Guthrie Blake Park				
Task Orders(s)	N/A			
Overall Status	Design			
DRC Flag	N			
Key Milestones				
Survey Completed	12/21/2023			
Playground Vendor Engaged by City	10/22/2024			
Site Visit for Scoping with Vendor	10/24/2024			
Designs Provided by Vendor for Neighborhood Approval	12/9/2024			
Action Items				
Obtain Final Approval from Neighborhood	City of Fort Lauderdale	In Process		
Notes				
6 Joseph C. Carter Park				
Task Orders(s)	4 & 12			
Overall Status	Partially Complete			
DRC Flag	Y			
Key Milestones				
Project Initiation (Planning)	11/30/2021			
Conceptual Design	10/25/2022			
Schematic Design	1/25/2023			
Design Development - Project Placed on Hold	7/28/2023			
Lighting Improvements Completed by City	2023			
DRC / Permit Log				
DRC Submission #1	8/11/2023	Pending Design Updates		
Building Permit		Pending Design Updates		
Broward County Surface Water License		Pending Design Updates		
Action Items				
City Design Directive	City of Fort Lauderdale	Pending		
Existing Gymnasium FEMA Appraisal	City of Fort Lauderdale	Pending		
Notes				
Project was placed on hold after the deliverable of the Design Development Package and DRC submittal as the City of Fort Lauderdale pursued additional funding for the project. City notified AECOM in November 2024 that the City would like to explore a different design approach from the current approved concept plans which would require the renovation of the existing gymnasium, bring up flood plain concerns of feasibility. City and AECOM met with FTL's Building Department Flood plain manager in January 2025 to discuss next steps. City to appraise existing gymnasium and provide additional directives.				
7 Lauderdale Manors Entrance				
Task Orders(s)	N/A			
Overall Status	Pending Phase 3 & 4			
DRC Flag				
Key Milestones				
Action Items				
Seek approval from Parks Recreation and Beaches Advisory Board to swap scope and budget with Chateau Park	City of Fort Lauderdale	In Process - Targeting meeting scheduled for 3/26/25		
Notes				
Pending planning and improvement implementation.				

8	Lauderdale Manors Park		
	Task Orders(s)	N/A	
	Overall Status	Planning	
	DRC Flag		
	Key Milestones		
	Action Items	Responsibility	Date Completed
	Notes		
	Project will be included with Phase 2 task orders currently under review		
9	Laudertrail		
	Task Orders(s)	N/A	
	Overall Status	Pending Phase 3 & 4	
	DRC Flag		
	Key Milestones		
	Action Items	Responsibility	Date Completed
	Notes		
	Pending planning and improvement implementation.		
10	Lincoln Park		
	Task Orders(s)	N/A	
	Overall Status	Procuring Through JOC	
	DRC Flag	N	
	Key Milestones		
	Survey Completed	12/5/2023	
	Site Visit for Scoping	1/23/2024	
	Action Items	Responsibility	Date Completed
	Finalize scope and pricing with Vendors	City of Fort Lauderdale	In Process
	Notes		
	Project is part of a group of small projects intended to be completed using a JOC.		

11 Mills Pond Park				
Task Order(s)	6 & 40			
Overall Status	Partially Complete			
DRC Flag	Y			
Key Milestones				
Project Initiation (Planning)	9/13/2021			
Construction Documents	8/23/2022			
Lighting Improvements Completed by City	2022			
Permitting Initiation/DRC Coordination	8/24/2022-2/2/2024			
Bid Documents and Bidding Assistance Initiated	3/7/2024			
Direction to Redesign and Split Packages	7/25/2024			
Reissuance of Bid Documents (Restroom)	10/11/2024			
Bid Received for Restroom	1/28/2025			
Restroom Award	3/4/2025			
DRC / Permit Log				
Date Submitted	Permit Status	Date Comments Received	Date Completed	
Building Permit				
Permit Submittal #1 for the entire park	2/2/2024	Revised per DSD Office Request	3/11/2024	
Meeting with DSD	3/20/2024	-	-	
Permit Submittal #2 Split as Requested by DSD office (Plans and applications submitted to Marc 4/17. Marc Returned 4/23.)	5/15/2024	-	5/31/2024	
Permit Submittal #3 for Restroom Building Package	11/13/2024	-	1/6/2025	
Permit Submittal #4 for Restroom Building Package	2/18/2025	Pending Contractor	2/21/2025	
Broward County Surface Water License (Full Park)	11/3/2022	Cancelled		
Broward County Surface Water License (Restroom)				
Submittal #1	11/7/2024	-	11/25/2024	
Submittal #2	2/7/2025	Pending		
Action Items				
Responsibility	Date Completed			
Permit Resubmittal for the Restroom Building	AECOM	Ongoing		
CEI Task Order Redevelopment	AECOM	Ongoing		
Award of Contract for Restroom	City of Fort Lauderdale	Ongoing		
Updated Design for Playground (Pending LSI update)	AECOM	Ongoing		
Notes				
Design for the full park was initiated in September of 2021. Project progressed with the design of the full park up through construction documents until 8/23/2022. Surface Water permit was submitted to Broward County on 11/3/2022. Initial Surface Water Permit was cancelled due to unresolved payment from previous 2018 permit. AECOM coordinated with the DRC through multiple rounds of submissions and revisions through 2/2/2024. Once DRC and Broward Permits were resolved, and Bid documents were submitted on 3/7/2023. Bid documents included restroom building and site work for the rest of the park. Bids came pack significantly over budget. AECOM was directed to proceed with bid documents restroom building as a separate package. Redesign was required due to updates to COFL building FEE requirements, and Broward County permitting requirements. Bid documents for the restroom building were submitted on 10/11/2024. Remaining improvements have been coordinated with COFL pending results of restroom bidding and permitting comments from Broward County. After coordination with COFL, it was determined that the playground improvements were to be prioritized. Playground improvement package is now pending updates form the vendor to comply with Broward County requirements.				
12 North Fork Riverfront Park				
Task Order(s)	N/A			
Overall Status	Pending Phase 3 & 4			
DRC Flag				
Key Milestones				
Action Items				
Responsibility	Date Completed			
Notes				
Pending planning and improvement implementation.				

13	North Fork School Park			
	Task Order(s)	27		
	Overall Status	Planning		
	DRC Flag	N		
	Key Milestones			
	Program Plans and Cost Validation	8/21/2023		
	Action Items			
	Obtain School Board Approval for Remainder of Improvements	City of Fort Lauderdale	Coordination is Ongoing	
	Notes			
	Pending direction on improvements.			
14	Osswald Park			
	Task Order(s)	17		
	Overall Status	Partially Complete		
	DRC Flag	N		
	Key Milestones			
	Lighting Improvements Completed by City	2022		
	Project Initiation	6/26/2023		
	60% Design Development Package - Project Placed on Hold	3/20/2024		
	100% Construction Documents - Project Placed on Hold on 10/23/2024	10/4/2024		
	Project Reinitiated	1/6/2025		
	Change Order Submitted by AECOM	3/3/2025		
	Redesign - 100% Construction Documents		Pending change order development	
	DRC / Permit Log			
		Date Submitted	Permit Status	Date Comments Received
	Building Permit		Pending submission once design phase is completed	
	Broward County Surface Water License		Pending submission once design phase is completed	
	Action Items			
	Change Order Revisoins	AECOM	Ongoing	
	Notes			
	In response to significant projected budgetary shortfalls, The City notified AECOM on 10/23/24 that the project will be temporarily placed on hold following the deliverable of 100% CD package. City advised AECOM that Osswald Park may move forward to bid document preparation phase on 1/6/2025 pending the evaluation of City directive, which removes the interactive water fountain from the scope of work. The impact evaluation determined that redesign of playground and utilities within the impacted area will be required. AECOM to prepare change order for the plan revisions for an expedited resubmission of CDs.			
15	Provident Park			
	Task Order(s)	N/A		
	Overall Status	Pending Phase 3 & 4		
	DRC Flag			
	Key Milestones			
	Action Items			
		Responsibility	Date Completed	
	Notes			
	Pending planning and improvement implementation.			

16 Riverland Park			
Task Orders(s)	21		
Overall Status	Planning		
DRC Flag	N		
Key Milestones			
Splash Pad Renovation Proposal Obtained	11/25/2024		
Latest Playground Design & Proposal Obtained	1/27/2025		
Action Items	Responsibility	Date Completed	
Provide direction for task order development	City of Fort Lauderdale	Scheduled for 3/19/2025	
Notes			
Project will be included with Phase 2 task orders currently under review			
17 Rock Island Elementary School			
Task Orders(s)	27		
Overall Status	Planning		
DRC Flag	N		
Key Milestones			
Program Plans and Cost Validation	8/21/2023		
Action Items	Responsibility	Date Completed	
Obtain School Board Approval for Remainder of	City of Fort Lauderdale	Coordination is Ongoing	
Notes			
Pending direction on improvements.			
18 Shirley Small Park			
Task Orders(s)	N/A		
Overall Status	Pending Phase 3 & 4		
DRC Flag			
Key Milestones			
Action Items	Responsibility	Date Completed	
Notes			
Pending planning and improvement implementation.			
19 Sunset Park			
Task Orders(s)	27		
Overall Status	Partially Complete*	* Lighting Improvements completed by the City. Additional improvements pending approval by the School Board.	
DRC Flag	N		
Key Milestones			
Lighting Improvements Completed by City	2023		
Program Plans and Cost Validation	8/21/2023		
Action Items	Responsibility	Date Completed	
Obtain School Board Approval for Remainder of Improvements	City of Fort Lauderdale	Coordination is Ongoing	
Notes			
Pending direction on improvements.			
20 Sweeting Park			
Task Orders(s)	N/A		
Overall Status	Complete		
DRC Flag	N		
Key Milestones			
Improvements are Complete.	2024		

21	Walker Park		
	Task Orders(s)	N/A	
	Overall Status	Design	
	DRC Flag	N	
	Key Milestones		
	Vendor engaged by City	12/5/2024	
	Site Visit for Scoping with Vendor	12/10/2024	
	Action Items	Responsibility	Date Completed
	Finalize Conceptual Playground Design	Playground Vendor	In Process
te lan	City of Fort Lauderdale	In Process	
	Notes		
22	Westwood Heights Elementary School		
	Task Orders(s)	27	
	Overall Status	Partially Complete*	* Court Renovations completed by the City. Additional improvements pending approval by the School Board.
	DRC Flag	N	
	Key Milestones		
	Court Renovations completed by the City.	2024	
	Program Plans and Cost Validation	8/21/2023	
	Action Items	Responsibility	Date Completed
	Obtain School Board Approval for Remainder of Improvements	City of Fort Lauderdale	Coordination is Ongoing
	Notes		
	Pending direction on improvements.		
23	Westwood Heights Triangle Park		
	Task Orders(s)	N/A	
	Overall Status	Pending Phase 3 & 4	
	DRC Flag		
	Key Milestones		
	Action Items	Responsibility	Date Completed
	Notes		
	Pending planning and improvement implementation.		

Fort Lauderdale Parks Bond - Status Report - 3/11/2025			
DISTRICT 4			
1 Ann Herman Park			
Task Orders(s)	N/A		
Overall Status	Pre-Construction/Permitting		
DRC Flag	N		
Key Milestones			
PO Issued to Vendor	12/12/2024		
Land Survey completed	3/5/2025		
Permitting for playground installation initiated	3/7/2025		
Action Items			
Provide Target Construction Schedule for Playground Installation	Vendor	In Process	
Obtain Building Permits	Contractor	In Process	
Notes			
Design for the playground replacement was originally completed in October 2022. After the designed was approved by the neighborhood, the purchasing process was initiated. In a response to delays attributed to purchasing limitations. Staff identified another piggyback contract in July 2024 to proceed with the work. A PO was issued to the vendor for the new playground and outdoor fitness equipment. The installation is currently scheduled to begin in Spring 2025.			
2 Bill Keith Preserve			
Task Orders(s)	N/A		
Overall Status	Design	*Boardwalk completed by the City. Additional improvements in design and cost evaluation phase.	
DRC Flag	N		
Key Milestones			
Boardwalk Complete	2024		
Action Items			
Perform the remainder of the improvements	City of Fort Lauderdale	Work is in process.	
Notes			
Project will be included with Phase 2 task orders currently under review			
3 Bryant Peney Park			
Task Orders(s)	N/A		
Overall Status	Pending Phase 3 & 4		
DRC Flag			
Key Milestones			
Action Items			
Notes			
Pending planning and improvement implementation.			
4 Cliff Lake Park			
Task Orders(s)	N/A		
Overall Status	Pending Phase 3 & 4		
DRC Flag			
Key Milestones			
Action Items			
Notes			
Pending planning and improvement implementation.			

5 Colee Hammock Park				
Task Orders(s)	N/A			
Overall Status	Design			
DRC Flag	N			
Key Milestones				
Site Visit for Scoping	1/23/2024			
Action Items				
Finalize Proposals	Contractor	In Process - Targeted to be completed by: 3/14/2025		
Notes				
Project is part of a group of small projects intended to be complete using a JOC.				
6 Coontie Hatchee Park				
Task Orders(s)	N/A			
Overall Status	Partially Complete*		* Playground Improvements have been completed by the City. Additional improvements in design and cost evaluation phase.	
DRC Flag	N			
Key Milestones				
Playground Improvements	2021			
Final Site Evaluation Completed	2/6/2025			
Action Items				
Purchase materials/equipment and schedule installation	City of Fort Lauderdale	In Process		
Notes				
7 Croissant Park				
Task Orders(s)	19			
Overall Status	Partially Complete			
DRC Flag	N			
Key Milestones				
Lighting Improvements Completed by City	2022			
Project Initiation	6/26/2024			
60% Design Development Package - Project Placed on Hold	3/20/2024			
Project Reinitiated	1/9/2025			
100% Construction Document Package	Scheduled for 4/11/2025			
DRC / Permit Log				
Building Permit	Date Submitted	Permit Status	Date Comments Received	Date Completed
		Pending submission once design phase is completed		
Broward County Surface Water License		Pending submission once design phase is completed		
Action Items				
Revised Construction Drawings	AECOM	Ongoing		
Notes				
In response to significant projected budgetary shortfalls, City notified AECOM that the project will be temporarily on hold following the deliverable of 60% Design Development package. City advised AECOM that Croissant Park may move forward to construction document preparation phase on 1/9/2025 pending the evaluation of City directive, which removes the interactive water fountain from the scope of work. The impact evaluation determined that no redesign would be required. AECOM is currently working on the CD package.				
8 Dr. Elizabeth Hayes Civic Park				
Task Orders(s)	N/A			
Overall Status	Pending Phase 3 & 4			
DRC Flag				
Key Milestones				
Action Items				
	Responsibility	Date Completed		
Notes				
Pending planning and improvement implementation.				

9 Esterre Davis Wright Park				
Task Orders(s)	N/A			
Overall Status	Purchasing			
DRC Flag	N			
Key Milestones				
Initial Site Visit for Scoping with Vendor	6/25/2024			
Playground & Fitness Station Design Finalized	Dec-24			
Action Items	Responsibility	Date Completed		
Issuance of PO to vendor for playground purchase and installation.	City of Fort Lauderdale	Pending Procurement Approval of Piggyback Purchase		
Complete land survey	City of Fort Lauderdale	In Process		
Notes				
10 Flamingo Park				
Task Orders(s)	N/A			
Overall Status	Design			
DRC Flag	N			
Key Milestones				
Initial Site Visit for Scoping with Vendor	6/25/2024			
First Conceptual Design for Playground, Fitness Station and Loop Trail Received	9/19/2024			
Latest Iteration of Design for Playground, Fitness Station and Loop Trail Received	12/1/2024			
Action Items	Responsibility	Date Completed		
Revise plans and proposal to fall within purchasing threshold for piggyback purchases.	Playground Vendor	In Process		
Notes				
11 Florence C. Hardy Park				
Task Orders(s)	6, 30 & 39			
Overall Status	Construction			
DRC Flag	N			
Key Milestones				
Project Initiation	9/10/2021			
Lighting Improvements Completed by City	2022			
Bid Documents Packages for Playground and Site (Phase 1)	9/12/2023			
Phase 1 Soft NTP	9/17/2024			
Phase 1 Construction NTP	Issued on 3/3/2025			
Phase 1 Playground Delivery	Scheduled for 3/10/2025			
TO 39 Turf Field (Phase 2) Initiated	12/3/2024			
Revised Construction Drawings for Phase 2	2/19/2025			
DRC / Permit Log	Date Submitted	Permit Status	Date Comments Received	Date Completed
Building Permit- Phase 1	4/29/2024	Completed		2/24/2025
Broward County Surface Water License Phase 1	9/12/2024	Completed		12/10/2024
Broward County Surface Water License Phase 2	1/29/2025	Ongoing		
Action Items	Responsibility	Date Completed		
Revised Construction Drawings for Artificial Turf Fields	AECOM	Pending		
Complete Phase 1 Improvements	Contractor	In Process - Target completion in late spring		
Notes				
Phase 1 of project includes Playground installation performed through piggy-back contract. Additional site work completed under contract awarded to low bidder. Turf field (Phase 2) was removed from original scope after the CD deliverable. Phase 2 redesign completed 2/19/2025 after determination of grading and drainage updates per Broward County revised groundwater elevations issued in June 2024. Construction drawings for turf field submitted on 2/19/2025. Bid documents pending City comments.				

12 Floyd Hull Stadium			
Task Orders(s)	28		
Overall Status	Planning		
DRC Flag	Y		
Key Milestones			
Project Initiation	7/12/2023		
Public Meeting #1	4/18/2024		
Site Visit / Feasibility Assessment	8/9/2024		
Final Concept & City Review	8/20/2024		
Stakeholder Meeting	9/10/2024		
Public Meeting #2	2/26/2025		
Final Concept & Cost Validation	3/13/3035		
Action Items	Responsibility	Date Completed	
Final concept plan and cost validation review	City of Fort Lauderdale/Stakeholders	In progress	
Notes			
Public Meeting #2 held on 2/26/2025. Based on meeting comments, AECOM prepared a final concept plan and cost validation for final staff and neighborhood approval.			
13 Fort Lauderdale Beach Park			
Task Orders(s)	N/A		
Overall Status	Planning		
DRC Flag	N		
Key Milestones			
Permitting Investigation/Feasibility Assessment	1/16/2025		
Action Items	Responsibility	Date Completed	
Task Order Development	AECOM		
Notes			
Initial investigation for feasibility of improvements. Task Order development is underway.			
14 Francis L. Abreau Place			
Task Orders(s)	N/A		
Overall Status	Pending Phase 3 & 4		
DRC Flag			
Key Milestones			
Action Items	Responsibility	Date Completed	
Notes			
Pending planning and improvement implementation.			
15 Gore Betz Park			
Task Orders(s)	N/A		
Overall Status	Pending Phase 3 & 4		
DRC Flag			
Key Milestones			
Action Items	Responsibility	Date Completed	
Notes			
Pending planning and improvement implementation.			

16 Harbordale Elementary School				
Task Orders(s)	27			
Overall Status	Planning			
DRC Flag	N			
Key Milestones				
Program Plans and Cost Validation	8/21/2023			
Action Items	Responsibility	Date Completed		
Obtain School Board Approval for Remainder of Improvements	City of Fort Lauderdale	Coordination is Ongoing		
Notes				
Pending direction on improvements.				
17 Harbordale Park				
Task Orders(s)	N/A			
Overall Status	Purchasing			
DRC Flag	N			
Key Milestones				
Initial Site Visit for Scoping with Vendor	6/25/2024			
Playground & Fitness Station Design Finalized	Dec-24			
Action Items	Responsibility	Date Completed		
Issuance of PO to vendor for playground purchase and installation.	City of Fort Lauderdale	Pending Procurement Approval of Piggyback Purchase		
Notes				
18 Hector Park				
Task Orders(s)	N/A			
Overall Status	Complete			
DRC Flag	N			
Key Milestones				
Improvements are Complete.	2023			
19 Hott Park				
Task Orders(s)	7 & 18			
Overall Status	Construction			
DRC Flag	N			
Key Milestones				
Project Initiation	9/10/2021			
Bidding Initiated	6/21/2022			
Project Awarded	9/1/2023			
Construction Initiated	12/1/2023			
DRC / Permit Log	Date Submitted	Permit Status	Date Comments Received	Date Completed
Building Permit	4/5/2023	Completed		5/10/2024
Broward County Surface Water License		Completed		
Action Items	Responsibility	Date Completed		
Final sign off from Broward County Surface Water	Contractor/AECOM	In Process.		
Final walk-through	Contractor/AECOM	Pending		
Closeout documents	Contractor	In Process		
Notes				
Construction was substantially completed in February 2025. Punchlist items and closeout of permits are currently being addressed.				

20			
Laudertrail			
Task Orders(s)	N/A		
Overall Status	Pending Phase 3 & 4		
DRC Flag			
Key Milestones			
Action Items	Responsibility	Date Completed	
Notes			
Pending planning and improvement implementation.			
21			
Lauderdale Isles Landing			
Task Orders(s)	38		
Overall Status	Design		
DRC Flag	Y		
Key Milestones			
Project Initiation	10/16/2024		
Site Visit	6/21/2022		
Concept Alternatives	1/24/2025		
Stakeholder Meeting #1	2/5/2025		
Stakeholder Meeting #2	2/19/2025		
Action Items	Responsibility	Date Completed	
Submit final concept and cost validation	AECOM/City of Fort Lauderdale	3/10/2025	
Attend Neighborhood Association Meeting	AECOM/City of Fort Lauderdale	Scheduled for 3/20/2025	
Notes			
22			
Lewis Landing Park			
Task Orders(s)	N/A		
Overall Status	Pending Phase 3 & 4		
DRC Flag			
Key Milestones			
Action Items	Responsibility	Date Completed	
Notes			
Pending planning and improvement implementation.			
23			
Marshall Point Park			
Task Orders(s)	N/A		
Overall Status	Pending Phase 3 & 4		
DRC Flag			
Key Milestones			
Action Items	Responsibility	Date Completed	
Notes			
Pending planning and improvement implementation.			
24			
Poinciana Park			
Task Orders(s)	N/A		
Overall Status	Pending Phase 3 & 4		
DRC Flag			
Key Milestones			
Action Items	Responsibility	Date Completed	
Notes			
Pending planning and improvement implementation.			

25 Riverside Park				
Task Orders(s)	7 & 18			
Overall Status	Construction/Closeout			
DRC Flag	N			
Key Milestones				
Project Initiation	9/10/2021			
Bidding Initiated	6/21/2022			
Project Awarded	9/1/2023			
NTP for Construction Issued	12/1/2023			
DRC / Permit Log				
	Date Submitted	Permit Status	Date Comments Received	Date Completed
Building Permit	4/5/2023	Completed		5/10/2024
Broward County Surface Water License		Completed		
Action Items				
	Responsibility	Date Completed		
Final walk-through	Contractor/AECOM	In Process		
Closeout documents	Sagaris	In Process		
Notes				
Construction was substantially completed in February 2025. Punchlist items and closeout of permits are currently being addressed.				
26 Sara Horn Greenway				
Task Orders(s)	N/A			
Overall Status	Design			
DRC Flag	N			
Key Milestones				
Final Site Evaluation Completed	2/6/2025			
Action Items				
	Responsibility	Date Completed		
Purchase materials/equipment and schedule installation	City of Fort Lauderdale	In Process		
Notes				
27 Smoker Park				
Task Orders(s)	N/A			
Overall Status	Pending Phase 3 & 4			
DRC Flag				
Key Milestones				
Action Items				
	Responsibility	Date Completed		
Notes				
Pending planning and improvement implementation.				
28 Snyder Park				
Task Orders(s)	N/A			
Overall Status	Pending Phase 3 & 4			
DRC Flag				
Key Milestones				
Action Items				
	Responsibility	Date Completed		
Notes				
Pending planning and improvement implementation.				

29 Stephen Foster Elementary			
Task Orders(s)	27		
Overall Status	Planning		
DRC Flag	N		
Key Milestones			
Program Plans and Cost Validation	8/21/2023		
Action Items	Responsibility	Date Completed	
Obtain School Board Approval for Improvements	City of Fort Lauderdale	Coordination is Ongoing	
Notes			
Pending direction on improvements.			
30 Stranahan High School			
Task Orders(s)	27		
Overall Status	Partially Complete*	* Tennis Court renovation and pickleball conversion is complete. Remainder of improvements are pending school board approval.	
DRC Flag	N		
Key Milestones			
Program Plans and Cost Validation	8/21/2023		
Tennis Court renovation and pickleball conversion is complete.	2024		
Latest meeting held with new school principal	1/8/2025		
Action Items	Responsibility	Date Completed	
Install additional perimeter fencing to open courts to the public during off school hours	Contractor	Targeting to complete by 3/28/2025	
Obtain School Board Approval for the Remainder of the Improvements	City of Fort Lauderdale	Coordination is Ongoing	
Notes			
31 Stranahan Landing Park			
Task Orders(s)	N/A		
Overall Status	Pending Phase 3 & 4		
DRC Flag			
Key Milestones			
Action Items	Responsibility	Date Completed	
Notes			
Pending planning and improvement implementation.			
32 Stranahan Park			
Task Orders(s)	N/A		
Overall Status	Pending Phase 3 & 4		
DRC Flag			
Key Milestones			
Action Items	Responsibility	Date Completed	
Notes			
Pending planning and improvement implementation.			

33 Tarpon Cove Park			
Task Orders(s)	N/A		
Overall Status	Design		
DRC Flag	N		
Key Milestones			
Final Site Evaluation Completed	2/6/2025		
Action Items			
Complete instillation of improvements	City of Fort Lauderdale	In Process - Targeting to complete work by Mid April	
Notes			
34 Tarpon River Park			
Task Orders(s)	N/A		
Overall Status	Design		
DRC Flag	N		
Key Milestones			
Final Site Evaluation Completed	2/6/2025		
Action Items			
Purchase materials/equipment and schedule installation	City of Fort Lauderdale	In Process	
Notes			
35 Tunnel Top Park			
Task Orders(s)	N/A		
Overall Status	Complete		
DRC Flag	N		
Key Milestones			
Improvements are Complete.	2024		
36 Virginia S. Young Park			
Task Orders(s)	N/A		
Overall Status	Complete		
DRC Flag	N		
Key Milestones			
Improvements are Complete.	2021		
37 Welcome Park			
Task Orders(s)	N/A		
Overall Status	Pending Phase 3 & 4		
DRC Flag			
Key Milestones			
Action Items			
Seek approval from Parks Recreation and Beaches Advisory Board to relocate \$183k from Welcome Park to Harbordale Elementary	City of Fort Lauderdale	In Process - Targeting meeting	
Notes			
Pending planning and improvement implementation.			