

Weekly Blitz

February 9, 2018



Pleasant Run Elementary



Metal Panel insulation is completed on the North face of the academic wing. Administration area drywall is hung, finishers to start next week. Paint in gymnasium has started and will finish next week.

Taylor Elementary



Tile mock ups have started on lower level of the academic wing, and the dietician's office in the kitchen. Casework is in progress on the lower level of the academic wing. All piping has been insulated in the art room, the chase wall is being framed next week.

Struble Elementary



Casework installation is still progressing on lower level of the academic wing. The blue dry fall paint is completed in the cafeteria. Handrails are being installed in the library/maker space area. Also framing in library under stair stringer is complete as well.