

Weekly Blitz

January 12, 2018



Pleasant Run Elementary



Drywall complete lower level of academic wing, prime painting to complete next week. Operable partition tracks are completed. Prime painting completed on main level of academic wing. Drywall completed in special education.

Taylor Elementary



Window installer has mobilized and started window installation on the lower level of the academic wing. Temporary wall has been removed at the administrative area, drywall is hung and door frames have been placed. Block fill has started in the gymnasium.

Struble Elementary



First coat of paint is completed on lower level academic wing. Metal panel insulation progressed from the east courtyard to around the academic wing. Ceiling grid in lower level academic wing classrooms started this week.