

Weekly Blitz

April 27th, 2018



Pleasant Run Elementary



Wood athletic flooring is installed in the gymnasium, sanding will begin next week. Retaining walls have begun in the east courtyard, and will continue next week. Sidewalks have started by the cafeteria entrance, along with metal panel installation.

Taylor Elementary



Storefront is currently being installed at the interior courtyard, and will be complete next week. Final paint, along with installation of all doors are complete on the lower level of the academic wing. All kitchen equipment is delivered and on site, installation has begun and will continue next week.

Struble Elementary



Retaining wall is in progress at the exterior courtyard areas. Elevator installation and block infill at the elevator landings has completed. Carpet installation is about 50% complete on the lower level of the academic wing.