

# Weekly Blitz

December 1, 2017



## *Pleasant Run Elementary*



Fireproofing is complete. Roofing for the classroom wing is 85% complete and will reach completion next week. Drywall framing and electrical rough-ins are in progress on the Upper Level. Courtyard brick veneer and metal decking are complete.

# *Taylor Elementary*



Roofing for the classroom wing is near completion and will finish next week. Metal decking for the courtyard has finished. Drywall framing for the Upper Level is complete.

# *Struble Elementary*



Brick veneer has been installed in the Media Center courtyard. Roofing at the classroom wing will reach completion next week. The connector bulkhead is currently in progress. Fireproofing has proceeded on the Main Level.



# Colerain High School



Electrical work has finished and the shed has been demolished. Slab preparation has started for the new dumpster pad.