



## Old County Rd Rule 20A Belmont Status 14 March 2018

### Civil

Crews have safely completed the trenching, digging and substructure construction portion of this project. This week, crews will work on side walk restoration and will be supporting electrical tie in evolutions. During this time, you may notice minimal flagging and traffic control on Old County Road. Crews are working safely and as quickly as possible to complete the project by mid-May.

### Street Patches

All existing Street patches are temporary. Once the project is completed in May these patches will be reworked and the road surface returned to preconstruction conditions.

### Electrical

In addition to pulling new underground conductor and connecting it to new underground equipment, crews are beginning the process of energizing underground circuits.

### Conversions

Overhead to underground conversions are scheduled to begin March 19 and crews will work safely and as quickly as possible to complete the conversions by mid-April. (Masonic was completed 2/15). We continue to work closely with customers who are affected by the conversions.

### Removing Overhead Conductors

Once conversions are complete, crews will de-energized and remove the overhead electrical equipment. This phase of the work is scheduled to take place from mid-April to May 1. Upon completion, stub poles will remain with facilities from cable and telephone utilities, who will be converting their services at a later time. Once all facilities have been removed from the stub poles, the poles will be removed and sidewalks will be restored.

### Outages

In order for crews to safely perform overhead to underground conversions, we have to de-energize lines. Our team has notified customers who will experience a planned outage. If you have not been contacted by our team, your service will not be impacted.