

Weekly Executive Summary of February 3, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities

Completed Activities

- Storm structures to the north east retention pond
- Storm structures along the new driveway
- Delivery and assembly of the steel-erection crane

Ongoing Activities

- Grouting of CMU foundations
- Finishing of the building pad for Area D
- Relocating technology and utility cables
- Installation of CMU foundation in Area C
- Installation of water line along the perimeter of the site
- Installation of storm structures along the east portion of the site

Upcoming Activities

- Placement of concrete and CMU foundations in Area E and F
- Storm structures along the west side
- Delivery and installation of structural steel for Areas A, B, and C
- Flushing the new water line system
- Gas line connection to temporary meter from Columbia Gas
- Next scheduled OAC Meeting: 2/16/17

Construction Milestones

- Structural steel erecting activities by 2/10/17
- Approval of GMP No. 3 scheduled for 2/16/17

Link to drone video of the site:

<https://elford.sharefile.com/d-s013d8fd899e483cb>



Picture 1: Finished assembly of the crane on-site



Picture 2: Progress on CMU foundation on the west side of campus



Picture 3: Protection of concrete foundation progress in Area E