

# Weekly Executive Summary of June 22, 2018

Delaware Area Career Center: South Campus Consolidation of Facilities

## Construction Activities

### Completed

- Installation of Ceiling Grid in the Main Kitchen
- Installation of Vinyl Tile Flooring and Rubber Wall Base in the New Server Room
- Relocation of Spectrum Fiber and Power Cut Off to Existing Building
- Polished Concrete Application in the North-South High Bay Lab Corridor
- Installation of Rubber Wall Base in High Bay Lab Areas
- Installation of Casework in High Bay Lab Areas
- Hydrostatic Testing of Sprinkler System in High Bay Lab Areas
- Fit out of Technology Closet TR4
- Re-roofing of the Existing Building

### Ongoing

- Spray Fireproofing Application in the Existing Building
- Painting of Drywall on the Mezzanine
- Installation of Ceiling Grid in Student Dining
- Installation of Fire Alarm Devices
- Finishing of Drywall in the Admin Area
- Installation of Masonry Veneer in the Connector
- Installation of Branch Gas Line to RTU's
- Installation of Terra Cotta Wall Panels
- Installation of Storefront Doors
- Installation of Curtainwall in the Connector
- Installation of Gutters and Downspouts

### Upcoming


- Polished Concrete Application in Area D & E Corridors
- Installation of Ceiling Tile in High Bay Lab Corridors
- Delivery and Installation of Dressing Room Compartments and Toilet Partitions
- Painting of Drywall in the Admin Area
- Installation of Sheet Vinyl Flooring in the Kitchens
- Installation of Carpet Tile
- Delivery and Installation of Wood Doors

### Request For Information

- RFI's to Date: 290
- Open RFI's: 8
- Urgent: 2



**Picture 1:** Selective Demolition Progress in the Existing School



**Picture 2:** Polished Concrete in the North-South High Bay Lab Corridor



**Picture 3:** Progress in the Digital Design Classroom

# Weekly Executive Summary of June 22, 2018

---

Delaware Area Career Center: South Campus Consolidation of Facilities



**Picture 4:** Casework in Shared Classroom between Power Lines and Construction Tech Labs



**Picture 5:** Masonry Veneer in the Connector

# ***Weekly Executive Summary of June 22, 2018***

---

**Delaware Area Career Center: South Campus Consolidation of Facilities**



**Picture 6: Progress of Re-roofing of Existing Building**