

Weekly Executive Summary of July 27, 2018

Delaware Area Career Center: South Campus Consolidation of Facilities

Construction Activities

Completed

- Installation of Ceiling Tile in Student Dining
- Installation of Sheet Vinyl Flooring in the Main Kitchen
- Installation of FRP in the Professional Food Service Kitchen
- Delivery of Kitchen Equipment
- Installation of Ceiling Grid in the Law Enforcement and Health Tech Areas
- Installation of Lighting and HVAC Grilles in Law Enforcement and Health Tech Areas
- Installation of Lighting and HVAC Grilles in the Admin Areas
- Painting of Exposed Overhead Structure in the Connector
- Installation of Ceiling Grid in Admin Areas
- Installation of Fire Stopping in the Mezzanine Corridor

Ongoing

- Installation of Wood Doors
- Installation of VCT
- Painting of Drywall in Admin Areas
- Painting of Drywall in the Law Enforcement and Health Tech Areas
- Installation of Fire Alarm Devices
- Installation of Storefront Doors
- Installation of Curtainwall in the Connector
- Installation of Flooring in the Admin Areas
- Sidewalk pours on East and West Sides of the Building

Upcoming

- Installation of Kitchen Equipment
- Painting of Mezzanine Soffit
- Life Safety and Occupancy Inspections

Request For Information

- RFI's to Date: 322
- Open RFI's: 2
- Urgent: 2



Picture 1: Ceiling Tile in Student Dining



Picture 2: FRP in the Professional Food Service Kitchen



Picture 3: VCT in the Mezzanine Corridor

Weekly Executive Summary of July 27, 2018

Delaware Area Career Center: South Campus Consolidation of Facilities



Picture 4: Fire Stopping on the Mezzanine



Picture 5: Progress in the Admin Area Reception

Weekly Executive Summary of July 27, 2018

Delaware Area Career Center: South Campus Consolidation of Facilities



Picture 6: Concrete Progress on the West Side of the Building



Picture 7: Progress in the Production Room