

Weekly Executive Summary of April 7, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities

Completed Activities

- Metal stud framing in Area A
- Installation of metal decking in Area D

Ongoing Activities

- Grouting masonry foundations in Area H
- Installation of structural steel in Area E to column line 21
- Installation of storm structures in the courtyard
- Metal stud framing Areas B and C
- Sheathing the exterior of Areas A through C
- Construction of masonry firewall to metal decking

Upcoming Activities

- Spreading top soil for final grading
- New gas line to future Burn Building
- Installation of underground plumbing
- Installation of underground electric
- Placement of concrete curbs and asphalt around the site
- Repairs to the new access road to the existing building
- Roofing Areas A through E
- Reconstruction of the existing LGIA
- Installation of oil and grease interceptors
- Landscape seeding throughout the site
- Next scheduled OAC Meeting: 4/20/17

Construction Milestones

- Finish of structural steel and deck for Areas D & E to column line 21 by 4/14/17



Picture 1: Progress of exterior sheathing in Areas A and C



Picture 2: Excavation and installation of storm structures in the courtyard between Areas A and E



Picture 3: Progress of metal stud framing in Area A

Weekly Executive Summary of April 7, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities



Picture 5: Structural steel progress for Hospitality, Landscape, and Culinary Arts in Area E