

Weekly Executive Summary of March 10, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities

Completed Activities

- Installation of perimeter masonry foundations in Area D
- GMP No. 3 Contractor Kick-Off meeting

Ongoing Activities

- Installation of masonry foundations in Areas F and H
- Installation of firewall masonry foundation in Area D
- Grouting and backfilling of masonry foundations in Areas C, D, and F

Upcoming Activities

- Installation of structural steel in Areas D and E
- Grouting and backfilling of masonry foundations in Area E and H
- New gas line to future Burn Building
- Installation of water meter vault
- Tie-in of water line to existing fire protection system
- Flushing and testing of the remaining water line system
- Installation of storm structures throughout campus
- Metal stud framing Areas A through E
- Next scheduled OAC Meeting: 3/16/17

Construction Milestones

- GMP No. 4 to be presented and approved by 3/15/17
- Finish of structural steel for Areas D & E to column line 21 by 4/1/17



Picture 1: Masonry tie-in to concrete pier in Area D



Picture 2: Finishing the masonry foundation for the service canopy outside of Welding Labs



Picture 3: Progress on firewall masonry foundations