

# Weekly Executive Summary of December 8th, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities

## Construction Activities

### Completed

- Exterior Insulation in South, East, West and Courtyard Area
- Underground Plumbing in Area D and E
- HVAC Hangers in Area A and B
- Underground Electric in Area D

### Ongoing

- Interior Framing in Area A
- Exterior Insulation
- Abatement of the Existing Structure
- Underground Sanitary in Area D and E
- Ductwork Installation in Area A
- Underground Electric in Area E
- Area A In-Wall Electric Rough-In
- Masonry Mobilization

### Upcoming

- Exterior Ground Face Masonry
- Partial Structural Demolition
- Area A In-Wall Plumbing Rough-In
- HVAC Ductwork Installation in Area B

### Request For Information

- RFI's to Date: 123
- Open RFI's: 4
- Urgent: 0

### Productivity Lost Due To Weather

- None

### Key Efforts by Owner and Design Team

- None



Picture 1: Exterior Insulation in Courtyard Areas



Picture 2: Mezzanine Slab on Deck



Picture 3: Interior Framing in Area B

# Weekly Executive Summary of December 8th, 2017

---

Delaware Area Career Center: South Campus Consolidation of Facilities



**Picture 4:** HVAC Ductwork in Area A



**Picture 5:** Drywall Top out in Area A