

Weekly Executive Summary of April 13, 2018

Delaware Area Career Center: South Campus Consolidation of Facilities

Construction Activities

Interesting Fact of the Week

- Sheet Metal Ductwork Installed to date in the building: 82,500 lbs

Completed

- Exterior Framing and Sheathing at the Connector
- Installation of Metal Framing in Admin Area
- Installation of Walk-in Coolers in the Main Kitchen and Culinary Arts Kitchen
- Installation of metal decking at the Connector

Ongoing

- Drywall Finishing on the second floor
- Installation of Translucent Sandwich Panels
- Installation of Exterior Masonry Veneer in Early Childhood Development Area
- Installation of Overhead Electrical Rough-In
- Installation of Metal Panels in Courtyard Area
- Installation of Ductwork at Culinary Arts, Professional Food Service, Main Kitchen Areas, and Second Floor
- Installation of Fireproofing in Admin Area and Connector
- High Performance Coating application in the High Bay Lab areas.
- Installation of Elevator Shaft Walls
- Installation of Ceramic Tile in Restrooms

Upcoming

- Installation of Drywall and Insulation in the Admin Area
- Cooler/Freezer Delivery and Installation
- Slab on Grade pour in Early Childhood Development Area and Connector
- Exterior Framing in Fire Service Area
- Permanent Power to the Building
- Installation of Lighting in High Bay Labs
- Casework Delivery and Installation
- Paint Booth Delivery and Installation

Request For Information

- RFI's to Date: 226
- Open RFI's: 3
- Urgent: 0



Picture 1: Ceramic Tile in Group Restroom



Picture 2: Walk-in cooler Installed in Culinary Arts Kitchen



Picture 3: Decking Installed in Connector Area