

WEEKLY SUMMARY

August 31, 2018



Picture 1: Bioscience Lab



Picture 2: Vinyl Wall Panels in Student Dining



Picture 3: Slab on Grade in Corridor from Admin Area to Early Childhood Development

DELAWARE AREA CAREER CENTER: SOUTH CAMPUS CONSOLIDATION OF FACILITIES

Construction Activities

Completed

- Occupancy for Bioscience Lab
- Slab on Grade Placement in Corridor from Admin Area to Early Childhood Development
- Installation of Vinyl Wall Panels in Student Dining and the Connector
- Installation of Wooden Benches in Student Dining, High Bay Corridors, and the Mezzanine
- Installation of Ceiling Grid, Overhead Lighting, and HVAC Grilles in the Academic Learning Commons and Main Control Room

Ongoing

- Installation of Storm Piping throughout Renovation Areas
- Saw Cutting for Underground Electric and Plumbing throughout Renovation Areas
- Commissioning of Dynamic Glass
- Roofing over Phase 2 Areas
- Underground Plumbing in Area G

Upcoming


- Spreading of Topsoil on the West Side of the Building
- Interior Framing in the Early Childhood Development Area
- Exterior Masonry in Area G
- Underground Electrical and Plumbing throughout Renovation Areas
- Slab on Grade Placement in Fire Service Tech

Requests for Information

- RFI's to Date: 341
- Open RFI's: 5
- Urgent: 1

WEEKLY SUMMARY

August 31, 2018



Picture 4: Ceiling Grid, Overhead Lighting, and HVAC Grilles in the Academic Learning Commons



Picture 5: Trenching for Underground Electrical in Area H



Picture 6: Trees and Shrubs on the West Side of the Building