

Weekly Executive Summary of December 02, 2016

Delaware Area Career Center: South Campus Consolidation of Facilities

Completed Activities

- Underground electrical raceways for lights in parking lot
- Relocation of underground power line
- Asphalt paving for new access road
- Installation of temporary signage for traffic control
- Site rough grading along the east portion of the site

Ongoing Activities

- Installation of water line, storm and sanitary sewers along the north portion of the site
- Relocation of fiber optic service and power for cell tower
- Placement of stone for the building pad
- Submittal process for Design Release No. 2 has started.

Upcoming Activities

- New gas line installation
- Placement of stone for the north parking lot
- Start of building foundations
- Installation of new switchgear and domestic water line tie-in
- Power switchover scheduled to take place over Winter break.
- Next scheduled OAC Meeting: 12/15/16
- Design Release No. 3 (Building) to be received on 12/21/16

Construction Milestones

- Opening of Asphalt Drive for students and staff by 12/5/16 – **completed on 11/28/16**
- Start of building foundations by 12/15/16



Picture 1: Installation of temporary traffic signage



Picture 2: Current progress along the building pad



Picture 3: New access road for students and staff