

Weekly Executive Summary of March 31, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities

Completed Activities

- Grouting masonry foundations in Areas C, D, and F
- Installation of structural steel in Area D to column line 21
- Backfilling of masonry foundations in Area H
- Installation of masonry firewall to scaffold height



Picture 1: The start of metal stud framing on the north side of Area A

Ongoing Activities

- Grouting masonry foundations in Area H
- Installation of structural steel in Area E to column line 21
- Metal stud framing Areas A through C
- Installation of masonry firewall to deck
- Installation of underground plumbing



Picture 2: Metal decking and the second floor railing progress in Area D

Upcoming Activities

- Installation of storm structures in the courtyard
- Installation of underground electric feed
- New gas line to future Burn Building
- Sheathing the exterior of Areas A through C
- Relocation of top soil for final grading
- Placement of concrete curbs and asphalt around the site
- Roofing Areas A through E
- Installation of oil interceptors
- Landscape seeding throughout the site
- Next scheduled OAC Meeting: 4/6/17



Picture 3: Progress of the masonry firewall and in-wall electrical rough-in

Construction Milestones

- Finish of structural steel and deck for Areas D & E to column line 21 by 4/14/17