Weekly Executive Summary of March 9, 2018

Delaware Area Career Center: South Campus Consolidation of Facilities

Construction Activities

Completed

- Installation of Interior Masonry Veneer at the Corridor 1009
- Dynamic Glazing Installation on South Elevation
- Preparation for Slab on Grade pour on new Admin Area
- Installation of Fans in Construction and Power Lines
- Overhead Coiling Door Installation in Power Lines and Construction Tech
- Installation of Metal Panels on West Elevation of the new building
- · Installation of Roofing at Admin Area

Ongoing

- Installation of Exterior Masonry Veneer In Early Childhood Development Area
- Installation of Roof Curbs and Flashing for Kitchen Equipment
- · Installation of Overhead Electrical Rough-In
- Exterior Framing and Sheathing of Early Childhood Development Area
- · Installation of Metal Panels throughout the building
- Dynamic Glazing Installation on West Elevation
- · Overhead Coiling Door Installation in High Bay Labs
- Installation of In-Wall MEP at Digital Design and Networking Area
- Framing and Ductwork Installation at Culinary Arts, Professional Food Service and Main Kitchen Areas

Upcoming


- Installation of Exterior Veneer of Early Childhood Development, EMT and Admin Area
- Slab on Grade pour for Early Childhood Areas
- · Exterior Framing in Fire Service Area
- Exterior Framing at the Connector
- Installation of Ceiling Grid in classrooms

Request For Information

RFI's to Date: 200Open RFI's: 3Urgent: 1



Picture 1: Prep for Slab on Grade Pour in new Admin Area



Picture 2: Progress in Power Line Lab



Picture 3: Metal Panels and Dynamic Glazing in South Elevation





