

Weekly Executive Summary of February 10, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities

Completed Activities

- Placement of perimeter and interior concrete foundations in Area E
- Grouting CMU foundations in Area B
- Crane delivery and start of structural steel erection

Ongoing Activities

- Delivery and installation of structural steel for Areas A, B, and C
- Placement of concrete foundations in Area F
- Grouting and backfilling of CMU foundations
- Installation of the elevator pit
- Relocating technology and utility pathways
- Installation of water line along the perimeter of the site
- Installation of storm structures along the east side of campus

Upcoming Activities

- Finishing of the building pad for Area D
- Installation of storm structures along the north and south sides of campus
- Installation of the water vault
- Flushing the new water line system
- Tying in new waterline to existing fire protection system
- Gas line connection to temporary meter from Columbia Gas
- Next scheduled OAC Meeting: 2/16/17

Construction Milestones

- Approval of GMP No. 3 scheduled for 2/16/17
- Finish of Structural Steel Areas A, B, and C by 2/24/17



Picture 1: Hollow structural steel in place for windows in Area A



Picture 2: Concrete placement beginning in the elevator pit in Area D



Picture 3: Column footers with anchor bolts set in Area E

Weekly Executive Summary of February 10, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities



Picture 4: Structural steel erection progressing in Area A