

Weekly Executive Summary of April 27, 2018

Delaware Area Career Center: South Campus Consolidation of Facilities

Construction Activities

Completed

- Installation of Paint Booth (Initial Phase)
- Stone base for Asphalt Paving
- Initial Grind of Polished Concrete in South and North Corridor of High Bay Areas
- Installation of Translucent Sandwich Panels
- Installation of Exterior Masonry Veneer in Early Childhood Development Area
- Slab on Grade pour in Early Childhood Development Area
- Delivery of Elevator

Ongoing

- Drywall Finishing on the second floor
- Installation of Roofing over the connector area
- Installation of Ductwork at Professional Food Service, Culinary Arts, Main Kitchen Areas, and Second Floor
- High Performance Coating application in the High Bay Lab areas
- Installation of Plumbing and Light Fixtures in High Bay Labs
- Installation of Elevator Shaft Walls
- Painting of Accent walls throughout the building

Upcoming

- Installation of Metal Fascia and Soffit around the High Bay Areas
- Installation of Drywall and Insulation in the Admin Area
- Slab on Grade pour in Connector
- Asphalt Paving and Placement of Curbs in Courtyard
- Permanent Power to the Building
- Installation of Lighting in High Bay Areas
- Casework Delivery and Installation
- Elevator Installation

Request For Information

- RFI's to Date: 242
- Open RFI's: 6
- Urgent: 2



Picture 1: Courtyard Preparation for Asphalt Paving



Picture 2: Entry Vestibule to Early Childhood Education Area



Picture 3: Progress in Auto Collision/Power Sports & Diesel Paint Booth