

Weekly Executive Summary of May 5, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities

Completed Activities

- Construction of masonry firewall
- Installation of underground plumbing in Area C
- Metal stud framing Area D
- Sheathing the exterior of Area D

Ongoing Activities

- Installation of light pole bases in parking lots
- Spreading top soil for final grading
- Installation of underground plumbing in Area D
- Installation of underground electric in Areas B and C
- Installation of primary & secondary electric service line in the courtyard
- Metal stud framing Area E
- Sheathing the exterior of Area E
- Installation of gravel base for parking lots
- Roofing Areas A through E

Upcoming Activities

- Installation of temporary enclosures
- Placement of concrete curbs and asphalt around the site
- Installation of masonry foundations in Area J
- Landscape seeding throughout the site
- Placement of interior concrete slabs on grade
- Installation of oil and grease interceptors in the courtyard
- Grouting masonry foundations
- Site work for the Glenn Parkway turn lane
- Next scheduled OAC Meeting: 5/18/17

Construction Milestones

- Starting placement of interior concrete slabs on grade by 5/19/17



Picture 1: Caulked sheathing and metal framing for window enclosures in Area A



Picture 2: The completed masonry firewall between Power Sports & Diesel and Student Dining



Picture 3: Newly placed concrete encasing electrical conduit in the courtyard along Area E South