

# Weekly Executive Summary of March 2nd, 2018

Delaware Area Career Center: South Campus Consolidation of Facilities

## Construction Activities

### Completed

- Installation of Roof Vapor Barrier of Early Childhood Development and Admin Areas
- Structural Steel Detailing at Connector
- Painting in Power Line and Construction Tech Labs
- Installation of Curtain Wall Framing and Dynamic Glass Wiring at South and West Elevations
- Preparation and slab pour for Admin Area

### Ongoing


- Installation of Exterior Masonry Veneer
- Installation of Roof Curbs and Flashing
- Installation of Electrical Rough-In at Student Dining Area
- Installation of Roofing at Admin Area
- Installation of CMU Veneer at Admin Area
- Exterior Framing and Sheathing of Early Childhood Development and EMT Labs
- Installation of Metal Panels
- Dynamic Glazing Installation
- Installation of Interior Ground Face CMU
- Overhead Door Installation
- Installation of In-Wall MEP at Digital Design and Networking Area
- Framing and Ductwork Installation at Culinary Arts, Professional Food Service and Main Kitchen Areas
- Delivery of Roof Top Units

### Upcoming

- Installation of Exterior Veneer of Early Childhood Development, EMT and Admin Area
- Preparation and slab pour for Early Childhood Areas
- Exterior Framing in Fire Service Area
- Exterior Framing at the Connector

### Request For Information

- RFI's to Date: 193
- Open RFI's: 1
- Urgent: 0



Picture 1: Overhead Coiling Door at Welding Area



Picture 2: Wall Metal Panels along the South Elevation



Picture 3: Exterior Insulation of Early Childhood Development Area