

Weekly Executive Summary of March 16, 2018

Delaware Area Career Center: South Campus Consolidation of Facilities

Construction Activities

Completed

- Slab on Grade pour in new Admin Area
- Slab on Grade pour for Freezers/Coolers
- Preparation of Subgrade Stone for Slab on Grade pour in Connector
- Dynamic Glazing Installation on North and West Elevations

Ongoing

- Installation of Exterior Masonry Veneer in Early Childhood Development Area
- Installation of Roof Curbs and Flashing for Kitchen Equipment
- Installation of Overhead Electrical Rough-In
- Exterior Framing and Sheathing of Early Childhood Development Area
- Installation of Metal Panels throughout the building
- Overhead Coiling Door Installation in High Bay Labs
- Installation of In-Wall MEP at Digital Design and Networking Area
- Framing and Ductwork Installation at Culinary Arts, Professional Food Service, and Main Kitchen Areas
- Installation on Interior Masonry Veneer at Corridor
- Exterior Framing at the Connector
- Installation of Ceiling Grid in classrooms

Upcoming

- Installation of Exterior Veneer in Early Childhood Development, EMT, and Admin Areas
- Slab on Grade pour in Early Childhood Development Area
- Exterior Framing in Fire Service Area
- Installation of Elevator Structural Steel and Shaft Walls
- Setting of Rooftop Air Handling Units
- Delivery and Installation of Switchgear
- Delivery and Installation of Translucent Panels

Request For Information

- RFI's to Date: 205
- Open RFI's: 3
- Urgent: 0



Picture 1: Light Gauge Metal Framing at Connector



Picture 2: Progress in Welding Lab



Picture 3: Slab on Grade pour in new Admin Area