

Weekly Executive Summary of February 24, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities

Completed Activities

- Finishing the remaining concrete perimeter foundations in Areas C & D
- Installation of structural steel for Areas A, B, and C
- Finishing of the building pad for Areas C & D
- Gas line connection to temporary meter from Columbia Gas
- Relocation of existing technology and utility pathways
- Installation of water line



Picture 1: Progress of metal decking installation in Area C

Ongoing Activities

- Installation of structural steel
- Placement of firewall concrete foundations
- Placement of concrete foundations in Area F
- Installation of remaining storm structures throughout campus



Picture 2: Concrete foundation for the firewall between Areas C & D

Upcoming Activities

- Installation of water pit
- Flushing and testing of the new water line system
- Installation of masonry foundations in Area F
- Placement of concrete foundations in Area H
- New gas line to future Burn Building
- Next scheduled OAC Meeting: 3/2/17

Construction Milestones

- GMP No. 4 to be presented and approved by 3/23/17
- Finish of structural steel for Areas D and E to column line 21 by 4/1/17



Picture 3: Steel in place for the entry vestibule in Area B