

Weekly Executive Summary of January 26th, 2018

Delaware Area Career Center: South Campus Consolidation of Facilities

Construction Activities

Interesting Facts to Date

- 3,300 cubic yards of concrete have been poured
- 105,000 ft² of Drywall have been placed
- 5,260 Metal Framing Studs have been installed

Completed

- Installation of Masonry Veneer at the Courtyard
- Installation of Plumbing Rough-In Engineering Tech. Lab
- Installation of Drywall and Insulation of South Corridor
- Pour Slab on Grade in Culinary Arts
- Erection of Structural Steel Admin Area, Early Childhood Development, and Fire Service Tech.
- Installation of Decking in Admin Area and Early Childhood Development



Picture 1: Slab on Grade in Culinary Arts

Ongoing

- Installation of Exterior Masonry Veneer and Metal Panels
- Framing of clerestory walls in Auto Tech. Lab
- Placement of concrete foundations and piers in Student Dining and Culinary Arts
- Installation of Roof Curbs and Flashing
- Installation of Fire Suppression Hangers
- Installation of Plumbing Rough-In Auto Tech. Lab
- Installation of Electrical Rough-In Auto Tech. and Student Dining
- Installation of Window and Door Frames in Auto Tech. Lab
- Installation of Ductwork in Auto Tech. Lab
- Installation of Hydronic Piping in Engineering Tech. and Auto Tech. Labs




Picture 2: Concrete foundation at Building tie-in

Upcoming

- Placement of remaining concrete foundations at building tie-in
- Installation of Exterior Framing and Sheathing in Admin Area
- Installation of MEP Hangers in Student Dining and Culinary Arts
- Installation of Roof Decking in Fire Service Tech.

Request For Information

- RFI's to Date: 165
- Open RFI's: 10
- Urgent: 1



Weekly Executive Summary of January 26th, 2018

Delaware Area Career Center: South Campus Consolidation of Facilities



Picture 3: Fireproofing of 2nd Floor Mezzanine



Picture 4: Erection of Structural Steel for Early Childhood Development