

Weekly Executive Summary of May 19, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities

Completed Activities

- Installation of the primary & secondary electric service line in the courtyard
- Installation of gravel base for parking lots
- Roofing Areas A through C
- Installation of temporary enclosures in Areas A and B

Ongoing Activities

- Roofing Areas D and E
- Installation of oil and grease interceptors in the courtyard
- Installation of temporary enclosures
- Installation of light pole bases in parking lots
- Spreading top soil for final grading
- Installation of plumbing in Area D
- Installation of underground electric in Area E
- Metal stud framing Area E
- Sheathing the exterior of Area E
- Landscape seeding throughout the site
- Site work for the Glenn Parkway turn lane

Upcoming Activities

- Placement of concrete curbs and asphalt around the site
- Placement of interior concrete slabs on grade
- Electric and data lines to the Burn Building
- Installation of generator in courtyard
- Next scheduled OAC Meeting: 6/15/17

Construction Milestones

- Beginning placement of concrete curbs and asphalt around the site by 5/26/17



Picture 1: Installation of roof drains in progress in Area D



Picture 2: Newly installed light pole base at the North West parking lot



Picture 3: Temporary enclosures at the overhead doors in Area A

Weekly Executive Summary of May 19, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities



Picture 4: The beginnings of hydromulch seeding at the retention bond behind the future Burn Building



Picture 5: Gravel base at the South West parking lot along the West side of Areas B and C