

# Weekly Executive Summary of October 14, 2016

Delaware Area Career Center: South Campus Consolidation of Facilities

## Completed Activities

- Installation of power poles for temporary power
- Installation of temporary facilities for Elford
- Installation of erosion and sediment control measures along the perimeter of the site

## Ongoing Activities

- Elford Team mobilization to the site
- Cut-in of construction entrance
- Design Release No. 2 (Structural Package) is currently in the bidding process

## Upcoming Activities and Milestones

- Striping and stockpiling of topsoil
- Site grading
- Construction of building pad
- Relocation of fiber optic service
- Accounting meeting with DACC to be scheduled
- Design Release 2 Pre-Bid Meeting: 10/20/16
- OAC Meeting: 10/20/16
- Design Release No. 3 (Building) to be received on 12/21/16



**Picture 1:** AEP on site setting temporary power poles



**Picture 2:** Temporary power for site



**Picture 3:** Elford's jobsite trailer mudroom