

Weekly Executive Summary of June 2, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities

Completed Activities

- Installation of rooftop equipment support framing
- Installation of oil and grease interceptors in the courtyard
- Placement of concrete curbs in the South parking lot
- Sitework and underground electric for the Glenn Parkway turn lane

Ongoing Activities

- Roofing Areas D and E
- Electric and data lines to the Burn Building
- Placement of concrete curbs in parking lots
- Installation of light pole bases in parking lots
- Spreading top soil for final grading
- Installation of plumbing in Area D
- Installation of underground electric in Area E
- Metal stud framing Area E
- Sheathing the exterior of Area E
- Installation of temporary enclosures in Area E

Upcoming Activities

- Paving of asphalt in parking lots
- Placement of interior concrete slabs on grade
- Constructing the temporary wall at Areas D & E
- Installation of generator in courtyard
- Next scheduled OAC Meeting: 6/15/17

Construction Milestones

- Beginning construction of the temporary wall by 6/16/17

Link to drone video:

<https://elford.sharefile.com/d-s8d67ad693b247f6b>



Picture 1: Curing sidewalk along Areas A and B in the South parking lot



Picture 2: Excavation into the existing center island for the Glenn Parkway turn lane into campus



Picture 3: Grease and oil interceptors backfilled in the courtyard

Weekly Executive Summary of June 2, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities



Picture 4: Progress of parapet walls and roofing atop Area E's new LGIA



Picture 5: Curing curbed concrete islands in the South parking lot