

WEEKLY SUMMARY


September 28, 2018



Picture 1: Slab on Grade Placement in Fire Service Tech



Picture 2: Exterior Masonry at the East Admin Area



Picture 3: Fireproofing Progress in the East Admin Area

DELAWARE AREA CAREER CENTER: SOUTH CAMPUS CONSOLIDATION OF FACILITIES

Construction Activities

Completed

- Life Safety and Occupancy Inspection for the Media Center / Academic Learning Commons
- Slab on Grade Placement in Fire Service Tech
- Interior Wall Framing in the Early Childhood Development Area
- Electrical Rough-In and In-Wall Blocking in the Cosmetology Area
- Layout of Interior Walls in the Biology and Chemistry Labs

Ongoing

- Installation of Underground Storm Piping in the East Admin Area
- In-wall Plumbing Rough-In in Area G Gang Restrooms, Dental Assisting Labs, and Exercise Science
- Overhead HVAC Rough-In in the Biology and Chemistry Labs
- Application of Spray Fireproofing throughout Cosmetology, LGIA, and the East Admin Areas
- Interior Wall Framing in the Biology and Chemistry Labs
- Exterior Masonry at the East Admin Area

Upcoming

- Installation of Overhead and Exterior Doors in Fire Service Tech
- Med Gas Rough-In in the Dental Assisting Labs
- Drywall Installation in Early Childhood Development, Cosmetology, and LGIA Areas

Requests for Information

- RFI's to Date: 351
- Open RFI's: 6
- Urgent: 1

WEEKLY SUMMARY

September 28, 2018



Picture 4: Corridor between Health Tech and the Biology Lab



Picture 5: Rough-In in the Dental Exam Area



Picture 6: Interior Wall Framing in the Chemistry Lab