

# Weekly Executive Summary of December 30, 2016

## Delaware Area Career Center: South Campus Consolidation of Facilities

### Completed Activities

- Installation of sanitary lines in existing parking lot
- Installing of secondary feeders to new switchgear
- Pulling of low voltage wiring in existing building
- Installation of new switchgear and domestic water line tie-in

### Ongoing Activities

- Installation of water line along the north portion of the site
- Backfilling of trench for installation of gas line
- Installation of storm lines along the east portion of the site
- Getting documents ready for Design Release No. 3 to go out to bid on 1/3/17

### Upcoming Activities

- Start of building concrete and masonry foundations **pending receipt of permit**
- Inspection of switchgear by AEP
- Power switchover scheduled to take place by 1/16/17
- Structural steel erecting activities start on 2/6/17
- Next scheduled OAC Meeting: 1/19/17

### Construction Milestones

- Start of building foundations by 1/3/17 **pending receipt of permit**
- Power shutoff and transfer to new switchgear by 1/16/17
- Bid opening for Design Release No. 3 scheduled for 1/24/17



Picture 1: Storm and sanitary line installation ongoing



Picture 2: Gas line into the building ready for backfill



Picture 3: Current view of site ready for foundations