

Weekly Executive Summary of March 24, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities

Completed Activities

- Receipt of conditional building permit from Liberty Township
- Tie-in of water line to existing fire protection system
- Installation of the water line backflow preventer and water meter vault
- Flushing and testing of the remaining water line system
- Installation of masonry foundation in Area H
- Backfilling of masonry foundations in Areas C, D, and F

Ongoing Activities

- Grouting masonry foundations in Areas C, D, F, and H
- Installation of structural steel in Areas D & E to column line 21

Upcoming Activities

- Installation of masonry firewall
- Installation of storm structures in the courtyard
- Metal stud framing Areas A through E
- New gas line to future Burn Building
- Installation of underground electric and plumbing lines
- Placement of concrete curbs and asphalt around the site
- Next scheduled OAC Meeting: 4/6/17

Construction Milestones

- Finish of structural steel for Areas D & E to column line 21 by 4/1/17



Picture 1: Structural steel joists above Student Dining awaiting metal decking



Picture 2: Installation of underground water meter vault



Picture 3: Welding of hollow steel tubes over the doors and windows in Student Dining

Weekly Executive Summary of March 24, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities



Picture 4: Progress in Areas D and E as steel beams make way for Digital Design and Application Development on the second floor

Link to our most recent drone video of the site:
<https://elford.sharefile.com/d-s6c2609801b24f3da>