

Weekly Executive Summary of July 7, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities

Completed Activities

- Placement of concrete slab for polished concrete in Area B
- Placement of interior concrete slabs on grade in Area B

Ongoing Activities

- Cast in place concrete for the paint booth pit in Area C
- Placement of interior concrete slabs on grade in Area C
- Placement of concrete curbs around parking lots
- Installing base course asphalt in parking lots
- Placement of concrete approaches at new driveways
- Spreading remaining top soil for final grading & backfilling curbs

Upcoming Activities

- Complete temporary enclosures at building openings
- Placement of asphalt paving for new turn lane at Glenn Parkway
- Placement of concrete for new sidewalk in East Parking Lot
- Striping parking lot pavement in East parking lot
- Next scheduled OAC Meeting: 7/20/17

Construction Milestones

- Completion of interior slabs on grade by 7/17/17

Link to drone video:

<https://elford.sharefile.com/d-sbf02bb9524e41388>



Picture 1: The base course of asphalt at the entrance of the South parking lot



Picture 2: Newly placed concrete slab on grade in Area B being tested for floor flatness/floor levelness



Picture 3: Concrete pads in the courtyard for the transformer and generator