

# Weekly Executive Summary of February 2nd, 2018

Delaware Area Career Center: South Campus Consolidation of Facilities

## Construction Activities

### Interesting Fact of the Week

- 4,750 Linear Feet of Ductwork has been installed

### Completed

- Framing of clerestory walls in Auto Tech. Lab
- Placement of concrete foundations and piers in the "A"
- Installation of Fire Suppression Hangers
- Installation of Hydronic Piping in Engineering Tech. and Auto Tech. Labs
- Installation of MEP Hangers in Student Dining and Culinary Arts
- Installation of Roof Decking in Fire Service Tech.
- Fireproofing in Digital Design Area

### Ongoing

- Installation of Exterior Masonry Veneer and Metal Panels
- Installation of Drywall in Construction Tech. and Power Line offices
- Installation of Roof Curbs for Mechanical Equipment
- Installation of Plumbing Rough-In Auto Tech. Lab
- Installation of Electrical Rough-In Auto Tech. and Student Dining
- Installation of Window and Door Frames in Auto Tech. Lab
- Installation of Ductwork in Auto Tech. Lab
- Installation of Exterior Framing and Sheathing in Admin Area

### Upcoming

- Installation of Interior Framing at Digital Design Area
- Fireproofing of the Culinary Arts and Student Dining Area
- Installation of MEP In-Wall Rough-In at Digital Design Area
- Installation of Roofing and Blocking at Admin Area
- Installation of CMU Veneer at Admin Area
- Installation of Underground MEP at Admin Area

### Request For Information

- RFI's to Date: 167
- Open RFI's: 4
- Urgent: 1



**Picture 1:** Interior Framing of Shared Classroom for Auto Body and Power Sports and Diesel



**Picture 2:** Sheathing Installation in Admin Area



**Picture 3:** Installation of Masonry Veneer at the Courtyard