

# Weekly Executive Summary of February 23rd, 2018

Delaware Area Career Center: South Campus Consolidation of Facilities

## Construction Activities

### Completed

- Installation of Interior Framing at Digital Design Area
- 1<sup>st</sup> coat painting in Power Line and Construction Tech Labs
- Installation of Underground MEP at Admin Area
- Steel Decking at Building Connector

### Ongoing

- Installation of Exterior Masonry Veneer
- Installation of Roof Curbs and Flashing
- Installation of Electrical Rough-In at Student Dining Area
- Installation of Roofing and Blocking at Admin Area
- Installation of CMU Veneer at Admin Area
- Structural Steel Erection at Detailing Connector
- Exterior Framing and Sheathing of Early Childhood Development and EMT Labs
- Painting in Power Line and Construction Tech Labs
- Installation of Metal Panels
- Curtain Wall Installation
- Installation of Interior Ground Face CMU
- Delivery of Roof Top Units

### Upcoming

- Installation of Exterior Veneer of Early Childhood Development, EMT and Admin Area
- Preparation and slab pour for Admin and Early Childhood Areas
- Installation of Exterior Framing in Fire Service Area
- Overhead Door Installation

### Request For Information

- RFI's to Date: 188
- Open RFI's: 2
- Urgent: 0



Picture 1: Hose Reels installed at the Engineering Tech. Lab



Picture 2: Window Framing at West Elevation



Picture 3: Interior Framing in Electrical Room near Student Dining Area

# Weekly Executive Summary of February 23rd, 2018

---

Delaware Area Career Center: South Campus Consolidation of Facilities



Picture 4: Interior Framing of Digital Design and Networking Area



Picture 5: Exterior Framing of Early Childhood Development Area