

Weekly Executive Summary of April 14, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities

Completed Activities

- Metal stud framing in Area B
- Installation of storm structures in the courtyard

Ongoing Activities

- Installation of underground plumbing
- Installation of underground electric
- Installation of structural steel in Area E to column line 21
- Metal stud framing Area C
- Sheathing the exterior of Areas A through C
- Construction of masonry firewall

Upcoming Activities

- Placement of concrete footers in Area J
- Grouting masonry foundations in Area H
- Spreading top soil for final grading
- New gas line to future Burn Building
- Placement of concrete curbs and asphalt around the site
- Repairs to the new access road to the existing building
- Roofing Areas A through E
- Reconstruction of the existing LGIA
- Installation of oil and grease interceptors
- Landscape seeding throughout the site
- Next scheduled OAC Meeting: 4/20/17

Construction Milestones

- Starting placement of interior concrete slabs on grade by 5/1/17



Picture 1: Structural steel progress in Area E's LG Conference Room



Picture 2: Metal stud framing through cross-bracing in Area C



Picture 3: New storm structures in the service yard/courtyard between Areas A and E