

Weekly Executive Summary of January 27, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities

Completed Activities

- Received bids for Design Release No. 3
- Installation of fire hydrants
- Installation of CMU foundation in Areas A and B
- Completion of building pad for Area E
- Addition of a new construction access road

Ongoing Activities

- Grouting of CMU foundations
- Finishing of the building pad for Area D
- Relocating technology and utility cables
- Installation of CMU foundation in Area C
- Installation of water line along the perimeter of the site
- Installation of storm structures along the east portion of the site

Upcoming Activities

- Placement of concrete and CMU foundations in Areas D and E
- Gas line connection to temporary meter from Columbia Gas
- Delivery and installation of structural steel for Areas A, B, and C
- Pre-Installation Meeting for structural steel 2/2/17
- Next scheduled OAC Team Work Session: 2/2/17

Construction Milestones

- Structural steel erecting activities by 2/6/17
- Approval of GMP No. 3 scheduled for 2/16/17



Picture 1: Waterline installation ongoing



Picture 2: Fire hydrant installation and backfill



Picture 3: CMU foundation progress in Area A

Weekly Executive Summary of January 27, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities



Picture 4: Installation of storm structures on the north side of campus



Picture 5: Site progress of the building pad and foundations on south side of campus