

Weekly Executive Summary of March 30, 2018

Delaware Area Career Center: South Campus Consolidation of Facilities

Construction Activities

- 36,500 Man-Hours Worked on the Project in 2018

Completed

- Partial Slab on Grade pour in Connector
- Installation of Exterior Overhead Coiling Doors in High Bay Labs and Paint Booth
- Installation of Bollards in Courtyard
- Exterior Framing and Sheathing of Early Childhood Development Area
- Metal Framing at Culinary Arts, Professional Food Service, and Main Kitchen Areas
- Installation of Ceiling Grid in Classrooms
- Installation of Switchgear

Ongoing

- Installation of Translucent Sandwich Panels
- Installation of Exterior Masonry Veneer in Early Childhood Development Area
- Installation of Ductwork for Kitchen Equipment
- Installation of Overhead Electrical Rough-In
- Installation of Metal Panels throughout the building
- Ductwork Installation at Culinary Arts, Professional Food Service, and Main Kitchen Areas
- Exterior Framing and Sheathing at the Connector
- Installation of Fireproofing in Connector and Admin Area
- Metal Framing in Admin Area
- Installation of Drywall on Second Floor

Upcoming

- Slab on Grade pour in Early Childhood Development Area and Connector
- Exterior Framing in Fire Service Area
- Installation of Elevator Shaft Walls
- Permanent Power to the Building
- Installation of Ceramic Tile in Restrooms
- Installation of Lighting in High Bay Labs
- Casework Delivery and Installation
- Paint Booth Delivery and Installation

Request For Information

- RFI's to Date: 214
- Open RFI's: 1
- Urgent: 0



Picture 1: Metal Framing Progress in Admin Area



Picture 2: Preparation for Slab on Grade pour in Early Childhood Development Area



Picture 3: Progress in Construction Tech Lab