

Weekly Executive Summary of November 18, 2016

Delaware Area Career Center: South Campus Consolidation of Facilities

Completed Activities

- Finalizing GMP No. 2
- Installation of new fiber optic service lines along St. Rt. 23
- Grading along the north and west ends of the existing building for road replacement
- Installation of conduits for new electrical service along the north end

Ongoing Activities

- Installation of water line, storm and sanitary sewers
- Relocation of fiber optic service
- Relocation of power line
- Asphalt paving for new access road
- Placement of stone for the building pad

Upcoming Activities

- New gas line installation
- Underground electrical raceways for lights in parking lot
- Placement of stone for the north parking lot
- Start of building foundations
- Next scheduled OAC Meeting: 12/15/16
- Design Release No. 3 (Building) to be received on 12/21/16

Construction Milestones

- Opening of Asphalt Drive for students and staff by 12/5/16
- Start of building foundations by 12/15/16

Please follow the link below to access the latest aerial footage taken earlier this week:

<http://bit.ly/2g3pCsp>



Picture 1: Placement of stone for building pad



Picture 2: Underground conduits for fiber optic



Picture 3: Grading of site along north west end of site