

Weekly Executive Summary of March 3, 2017

Delaware Area Career Center: South Campus Consolidation of Facilities

Completed Activities

- Installation of remaining masonry foundation in Area C
- Placement of concrete foundations in Areas F & H
- Placement of concrete foundation for the firewall
- Flushing and testing of available portion of the new water line system
- Installation of perimeter masonry foundation in Area D

Ongoing Activities

- Installation of firewall masonry foundation in Area D
- Installation of structural steel
- Installation of storm structures throughout campus

Upcoming Activities

- Installation of masonry foundations in Areas F & H
- Grouting and backfilling of CMU foundations in remaining areas
- New gas line to future Burn Building
- Installation of water meter vault
- Tie-in of water line to existing fire protection system
- Flushing and testing of the remaining water line system
- GMP No. 3 Contractor Kick-Off meeting
- Next scheduled OAC Meeting: 3/16/17

Construction Milestones

- GMP No. 4 to be presented and approved by 3/15/17
- Finish of structural steel for Areas D & E to column line 21 by 4/1/17



Picture 1: Structural steel in Area C, the future location of Auto Tech, Alignment, & Collision



Picture 2: Progress on the firewall foundation between Automotive and Student Dining



Picture 3: Layout of foundation in Area H, the future location of Early Childhood Development