



SITE DEVELOPMENT, EXCAVATION, DEMOLITION
WATER AND SEWER SYSTEMS
AGGREGATE OPERATIONS

**Solid Waste Management
Landfill Sitework and Closures**

25 INDUSTRIAL LANE, MENDON, VERMONT 05701 802/773-0052
FAX 802/747-7992

Proposed Work Schedule

PROJECT: Brandon NH 019-3 (496)

DATE: Week of September 10th

This past week we continued with drainage install on Rossiter St and started on Carver St. This Tuesday we will install the large drainage structure at the intersection of Carver and Rossiter St, and then head down Carver St with drainage to Center Park. On Wednesday, September 13th we will be shutting down Carver St North (Carver between Union and Rt 7) in preparation for 12" water main install. Carver St North will be opened back up for weekend traffic. All Carver St North traffic will be detours to Union St (south side of Center Park).

Upcoming work in the next two weeks:

TRAFFIC DELAYS: Our work this week will be focused on Rossiter Street and Carver this week. We will be closing the road to thru traffic at times during the week. Construction equipment will be traveling on Route 7 and Carver Street, servicing the pipe crew on Rossiter. Please be aware the backfilled trench surfaces on Rossiter St will be gravel. Take care driving over the backfill trenches. We are coordinating with the School System on bus pickups and drops, to avoid conflict with our construction progress. The School System will be coordinating with the Students and their families.

This week as we work north up Carver St towards Union St we will be impacting the Bank Building and their parking. We will coordinate as we approach the intersection of Union and Carver.

On Wednesday we will be closing Carver St North. See the attached map for closure details and detour route. Please note on the map that crosswalks will be relocated temporarily. Will we provide signage directing pedestrians to temporary cross walks.

DRAINAGE SYSTEM: We will have a pipe install crew (30 ton excavator, roller, loader, and dump trucks) on Carver working on installing 30" drain pipe and precast manholes and catch basins this week. At the corner of Carver and Rossiter there is a large 8' diameter precast manhole that needs to be installed. The installation of this structure is anticipated for Tuesdayday, September 12 and will be disruptive to traffic on both Carver and Rossiter St.

WATER SYSTEM: A water pipe install crew (30 ton excavator, roller, loader, and dump trucks) will be starting on Monday, September 18th on Carver St North. This crew will focus on installing the new 12" and 16" water mains in and around Center Park.

DELIVERIES: Water pipe is arriving this week.

GENERALL NOTES: Please be aware there are many buried existing utilities. Sometimes we have to disrupt these utilities and the service they provide to you. In those instances, we make every effort to notify you ahead of time and make every effort to make the disruption as short as possible.

In September we are adding crews to build out the new utilities, which will be causing increase disruption in and around Center Park area.

Project Overview:

PROJECT LOCATION: Segment 6 project limits start south on Route 7 at the Fire Station and ends just north of the Shell Station on Route 7, the project also includes work on portions of Park St, Conant Sq, Rossiter, Union, Carver, and Grove St.



SITE DEVELOPMENT, EXCAVATION, DEMOLITION
WATER AND SEWER SYSTEMS
AGGREGATE OPERATIONS

**Solid Waste Management
Landfill Sitework and Closures**

25 INDUSTRIAL LANE, MENDON, VERMONT 05701 802/773-0052
FAX 802/747-7992

PROJECT DESCRIPTION: The project consists of roadway widening, sidewalks and curbs, pavement markings, traffic signs, signal, water main, sanitary sewer, aerial, & underground utilities and storm water improvements for the Brandon Village portion of US Route 7 to include a portion of Franklin Street, a portion of Park Street, Center Street, Conant Square, a portion of Carver St, a portion of Union St, a portion of Rossiter St, and a portion of Grove Street. Preconstruction activities including tree removal, exploratory excavation, temporary construction signage installation, and overhead utility relocation will be occurring over the next six weeks.

PROJECT DURATION: This project will be on going now through November 2019, with work divided in six segments (A thru F). This year's work will be occurring on Segment B, which is Central Park Area, on Route 7 from Lake Sunapee Bank to the Brandon Public Library and portion of Carver St, Park, Union, and Rossiter St.

Till Next Week,

Jeff Chase
Casella Construction, Inc.