

City of Osage Beach - Project Overview

PROJECTS:	NUMBER	DATE AWARD	ORIGINAL AMOUNT	MOD NO. 1	MOD NO. 2	TOTAL APPROVED	PREVIOUS PAYMENTS	Bills List 5/16/19	REMAINING BALANCE	NOTES
ENGINEERING/CONSULTING CONTRACTS										
1 Crawford,Murphy-GG Seal Coating	17-045A-1	4/20/17	17,130	34,590		51,720	(47,120)		4,599	90% Grant Funding
2 Bartlett&West-Mace Rd. Phase 2		2/15/18	213,000			213,000	(83,070)		129,930	
3 Crawford,Murphy-Lee C Fine Phase 2	17-046B-1	2/15/18	156,200			156,200	(4,272)		151,929	90% Grant Funding
4 HR Green - OB Sidewalks Phase 5	AEOB18-011	7/5/18	82,978			82,978	(57,053)		25,925	
5 HDR-West Side Water Well	AEOB18-009	9/20/18	99,250			99,250	(24,607)		74,643	
CONSTRUCTION CONTRACTS										
1 McConnells of St. Louis-GG pavement		9/21/17	229,644	(720)		228,925	(217,478)		11,446	90% Grant Funding
2 Lehman Const-Lee C Fine Taxi Ph II	OB 18-015	5/17/18	1,698,982			1,698,982			1,698,982	90% Grant Funding
3 Donald Maggi - Mace Rd round-a-bout	OB 18-010	6/7/18	834,677			834,677	(717,975)		116,702	
4 Midwest Econo - Waste Oil Furnace		2/13/19	21,663			21,663	(21,663)	COMPLETE	0	
5 Maguire Iron - Repainting Bluff Tower	OB 19-001	2/21/19	251,800			251,800			251,800	
6 Vance Bros. - Slurry Seal 2019	OB 19-003	3/7/19	187,013			187,013			187,013	
7 Flynn Co - Bluff Dr. well repair	OB 19-004	3/7/19	29,070			29,070	(29,070)	COMPLETE	0	
8 Vance Bros.-OB Parkway East microsurfa	OB 19-002	4/4/19	384,586			384,586			384,586	\$166,783 reimb LO&Of
9 Corrective Asphalt-Reclamite&CRF Seal	OB 19-008	4/4/19	110,114			110,114			110,114	
10 Stockman Const - Dorothy Lane	OB 19-006	5/2/19	50,581			50,581			50,581	
11 Higgins Asphalt - Rowan Road	OB 19-007	5/16/19	54,719			54,719			54,719	
12 Show Me Concrete - Basketball Ct.	OBCA 19-001	5/16/19	105,990			105,990			105,990	
13 Show Me Concrete - Pavilion	OBCA 19-002	5/16/19	31,224			31,224			31,224	
14 Show Me Concrete - Dugout Replace.	OBCA 19-003	5/16/19	12,565			12,565			12,565	