

City of Osage Beach - Project Overview

PROJECTS:	NUMBER	DATE AWARD	ORIGINAL AMOUNT	MOD NO. 1	MOD NO. 2	TOTAL APPROVED	PREVIOUS PAYMENTS	Bills List 4/4/19	REMAINING BALANCE	NOTES
ENGINEERING/CONSULTING CONTRACTS										
1 Crawford,Murphy-GG Seal Coating	17-045A-1	4/20/17	17,130	34,590		51,720	(47,120)		4,599	90% Grant Funding
2 Bartlett&West-Mace Rd. Phase 2		2/15/18	213,000			213,000	(72,420)	(6,390)	134,190	
3 HR Green - OB Sidewalks Phase 5	AEOB18-011	7/5/18	82,978			82,978	(57,053)		25,925	
4 HDR-West Side Water Well	AEOB18-009	9/20/18	99,250			99,250	(24,607)		74,643	
CONSTRUCTION CONTRACTS										
1 McConnells of St. Louis-GG pavement		9/21/17	229,644	(720)		228,925	(217,478)		11,446	90% Grant Funding
2 Lehman Const-Lee C Fine Taxi Ph II	OB 18-015	5/17/18	1,698,982			1,698,982			1,698,982	90% Grant Funding
3 Donald Maggi - Mace Rd round-a-bout	OB 18-010	6/7/18	834,677			834,677	(561,920)		272,757	
4 Midwest Econo - Waste Oil Furnace		2/13/19	21,663			21,663		(12,576)	9,087	
5 Maguire Iron - Repainting Bluff Tower	OB 19-001	2/21/19	251,800			251,800			251,800	
6 Vance Bros. - Slurry Seal 2019	OB 19-003	3/7/19	187,013			187,013			187,013	
7 Flynn Co - Bluff Dr. well repair	OB 19-004	3/7/19	29,070			29,070			29,070	
8 Vance Bros.-OB Parkway East microsurfa	OB 19-002	4/4/19	384,586			384,586			384,586	\$166,783 reimb LO&Of
9 Corrective Asphalt-Reclamite&CRF Seal	OB 19-008	4/4/19	110,114			110,114			110,114	

Karri Bell
City Treasurer