

Martin UMC Construction Update

Great progress is happening!

- **Sheetrock** was finished last week.
- **Exterior doors** were installed on Monday.
- **Tape, bed, and texture** work has begun .
- **Final cabinetry measurements** have been taken.
- **Water meter is installed**, and sewer connections will be completed in the next 10 days.
- **Masonry** is set to begin later this week (weather permitting), followed by **stucco**.
- Once the heavy exterior work wraps up, **final concrete flatwork** will be completed right after.

From there, we'll move into the **finishing phase**—plumbing trims, base vinyl, hardware, painting, interior doors, cabinets, and countertops. Most of these are quick, one-day jobs on-site. Then, we'll have one final inspection, and Martin will receive its **Occupancy Permit!**

The Goal: Occupancy in 60 Days!

Now, a quick reality check. Moving from the Coble site to our current location has stretched the budget. The good news? **No additional capital requests are expected.** However, a few elements—like irrigation, landscaping, guttering, and luxury vinyl tile (LVT)—might need to be added later.

Thank you for your continued prayers and support as we move closer to the finish line!

In His Name,

Mike Hendrickson