

The paint, tape, bed, and texture work is now complete. We selected a texture that is the easiest to patch, though other options were considered.

This week, interior doors and cabinets should be installed, followed closely by bathroom panels and ADA accessories.

Next, HVAC, electrical, and plumbing trim/fixtures will move quickly into place as we continue interior progress.

Current challenges: The primary hurdles remain weather-related delays, particularly impacting brickwork. What can be completed at this point this week is still to be determined. Similarly, exterior painting is at the mercy of weather conditions.

Looking ahead, sidewalks and ADA parking are tentatively scheduled for the week of the 24th.

From a financial perspective, after reviewing our budget with Chris Galloway, the general contractor, and myself last week, we anticipate a tight but sufficient completion. Thanks to sale proceeds and generous giving, we expect to reach the finish line with a near budget photo finish but one that should be successful nonetheless.

We welcome you to tour the project, but please be mindful of the following:

1. Be cautious to avoid injury while on-site.
2. Watch your step to prevent tracking mud into the building.
3. Keep an eye out for wet paint and stain in progress.

Thank you for your continued support and prayers as we move closer to completion!