

21 – 615
HANOVER
RIVERWALK

Weekly Site Photos
Week Ending
9/1/2023



Elevation Progress

*View from Southeast Corner at
Grade Level.*

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending



Tower Progress

*KD Construction – Building out
shoring for level 7 deck for upcoming
pour.*

(Ongoing)

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending



Tower Progress

*KD Construction – Weekly progress
of level 7 shoring being built.*

(Ongoing)



21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending

Tower Progress

KD Construction – Finalizing installation of rebar and pt cable on level 7 deck for upcoming pour.

MEPS – Completed sleeving on level 7 deck.

(Ongoing)

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Tower Progress

KD Construction – Finalizing installation of rebar and pt cable on level 7 deck for upcoming pour.

MEPS – Completed sleeving on level 7 deck.

(Ongoing)

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Tower Progress

KD Construction – Finalizing installation of rebar and pt cable on level 7 deck for upcoming pour.

MEPS – Completed sleeving on level 7 deck.

(Ongoing)

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Tower Progress

*KD Construction – Forming stairs 1
for level 7 of tower.*

(Ongoing)

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Tower Progress

*KD Construction – Forming stairs 2
for level 7 of tower.*

(Ongoing)

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Tower Progress

Vankirk – Installing temp electrical lighting on level 5 and continuing down throughout the building.

(Ongoing)

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Tower Progress

*Vankirk – Began setting pull string
for conduits on level 4 and 3.*

(Ongoing)

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Tower Progress

*Vankirk – Installed electrical panel
on level 3 for temporary power.*

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Tower Progress

KD Construction – Prepping and clearing area for concrete placement boom tower side.

(Ongoing)

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Garage Progress

*KD Construction – Setting shoring
for Podium.*

(Ongoing)

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Garage Progress

*KD Construction – Weekly progress
of podium shoring being built.*

(Ongoing)



21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending

Garage Progress

*KD Construction – Prepping grade
beam for pour on podium side.*

(Ongoing)

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Garage Progress

*KD Construction – Pouring grade
beam on podium side.*

(Ongoing)

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Garage Progress

*KD Construction - Building forms
around exposed pile caps within
podium side.*

(Ongoing)

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Garage Progress

*KD Construction – Pouring on
exposed pile caps within podium side
(Ongoing)*

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Site Progress

Florida Civil– Demobilizing off site

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending



Aerial Photo

Southeast

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Aerial Photo

South

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Aerial Photo

Southwest

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Aerial Photo

West

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Aerial Photo

Northwest

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Aerial Photo

North

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Aerial Photo

Northeast

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



Aerial Photo

East

21-615 Hanover Riverwalk
Weekly Site Photos
Week Ending
9/1/2023



HANOVER