

21-600 HANOVER PINEHILLS II

Weekly Site Photos

Week Ending

6/2/2023



Sitework

Building 2 flatwork near completion

21-600 Hanover Pinchills II
Weekly Site Photos
Week Ending
6/2/2023



Sitework

Top left – Concrete Foundation at Building 2 BBQ grill #1

Top right – Concrete Foundation at Building 2 BBQ grill#2

Bottom left – Concrete Foundation at Building 2 firepit



21-600 Hanover Pinehills II
Weekly Site Photos
Week Ending
6/2/2023

Building 2 Exterior

Front elevation of Building 2

21-600 Hanover Pinchills II
Weekly Site Photos
Week Ending
6/2/2023



Building 2 Exterior

Side entrance frame installed

21-600 Hanover Pinchills II
Weekly Site Photos
Week Ending
6/2/2023



Building 2 Exterior

*CMU infill at Building 2 elevator
complete on all floors*

21-600 Hanover Pinchills II
Weekly Site Photos
Week Ending
6/2/2023



Building 2 Exterior

Exterior painting near completion



21-600 Hanover Pinchills II
Weekly Site Photos
Week Ending
6/2/2023



Building 2 Interior

Top left – level 4 finish paint started

*Top right – level 3 unit punch
ongoing*

Bottom left – level 2 finishes ongoing

*Bottom right – level 1 cabinets
installation started*



21-600 Hanover Pinehills II
Weekly Site Photos
Week Ending
6/2/2023

Building 1 Exterior

Top – Front exterior siding ongoing

Bottom - Clubhouse storefront frame installed with temp protection



21-600 Hanover Pinehills II
Weekly Site Photos
Week Ending
6/2/2023

Building 1 Exterior

*Side Exterior looking from Building
2 – siding painting started*

21-600 Hanover Pinchills II
Weekly Site Photos
Week Ending
6/2/2023



Building 1 Exterior

*Back of Building 1 Exterior - siding
ongoing*



21-600 Hanover Pinchills II
Weekly Site Photos
Week Ending
6/2/2023



Building 1A Interior

*Top – level 4 doors/ trim and
baseboard ongoing*

*Bottom left – level 3 ceiling drywall
started*

Bottom right – level 2 MEP ongoing



21-600 Hanover Pinehills II
Weekly Site Photos
Week Ending
6/2/2023

Building 1
Clubhouse Interior

Top – Clubroom interior

Bottom – Lounge interior



21-600 Hanover Pinchills II
Weekly Site Photos
Week Ending
6/2/2023

Clubhouse

Top - Lobby interior

Bottom – Leasing Center interior



21-600 Hanover Pinchills II
Weekly Site Photos
Week Ending
6/2/2023

Building 1B Interior

Top left – level 4 MEP started

Top right – level 3 MEP started

Bottom left – level 2 MEP started

Bottom right – level 1 MEP started



21-600 Hanover Pinehills II
Weekly Site Photos
Week Ending
6/2/2023

HANOVER