

21-590 Hanover South End

Weekly Site Photos
Week Ending
5/19/2023



Northeast – Area A, Levels 3 & 4

-Level 4 complete. Level 5 framing in progress.

-Sprinkler pipe installation started at level 3, Areas A & D.

21-590 Hanover South End
Weekly Site Photos
Week Ending
5/19/2023



Northwest/West perimeter – Area D

-Level 5 walls going up South Tryon.

*-Level 5 walls being set along
Dunavant St.*




21-590 Hanover South End
Weekly Site Photos
Week Ending
5/19/2023



Southwest - Area C2, Level 3

-Rebar, PT cable installation.

*-C2, Level 3 elevated deck
installation complete.*



21-590 Hanover South End
Weekly Site Photos
Week Ending
5/19/2023

East – Area B

-Stair Tower B in progress, as well as Elevator 3 shaft started.

-“MEP underground started at level 1, area B.



21-590 Hanover South End
Weekly Site Photos
Week Ending
5/19/2023



Courtyard/ Framing

*-Courtyard exterior framing levels 3-5
in progress*

*-Framing corridors levels 3-4
buildings A&D in progress*



21-590 Hanover South End
Weekly Site Photos
Week Ending
5/19/2023



Street Views (S Tryon St)

*-S Tryon St viewing east exterior
sheathing complete levels 3&4*

*-Crane occupying North area of
courtyard hoisting framing material*



21-590 Hanover South End
Weekly Site Photos
Week Ending
5/19/2023



Street Views (Dunavant St)

*-Dunavant St side exterior sheathing
levels 3-4 completed*

*-Crane brought in to hoist material to
levels 5-7*



**21-590 Hanover South End
Weekly Site Photos
Week Ending
5/19/2023**



HANOVER